

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	সিনসিয়ার গার্মেন্ট্স (ইন্ডান্ট্রিজ) লিঃ
ঠিকানা	62, Siddeshwari Circular Road, Mogbazar,
কারখানার কোড	DHK544
কালার কোড	

<u>ল্যায়নের ধরু</u>	🛚 : अभि भून्यायन	পর্ববেষ্ফণের তারিখ:
. পর্ববেষ্ষণ		
পরিদর্শন পর্ববেষ্ক্রণ ^{OI}	bstruction in means of escape route.	
ক্যাপ আইটেম ক্যাটাগরি		
১.১. কাৰ্যক্ৰম	4	
কাৰ্যক্ৰম	Remove all temporary obstructions from all passageways.	escape routes, aisles and
সুপারিশের তথ্যসূত্র		
কার্থানার কার্য <u>ক</u> ্রম	Allready we have completed.	
অগ্রাধিকার	প্রযোগ্য নয়	
চুডান্ত সময়সীমা	_	
সংশোধিত সময়সীমা	02-02-2290	
অগ্রগতির অবস্থা	শুৰু হ্য়নি	
মন্তব্য	19-09-2018 (CVV-01): Done 30-10-2018 03): Not remove all temporary obstructions passageways. 19-12-2019 (CVV-04): They 05): No action has been taken yet to remove scape routes, aisles and passageways. On corridors toward exit access are found obstrabric roll, packaging box, cutting table, wo mark was found at 2nd floor sewing section, floor cutting & finishing section.	from all escape routes, aisles and did not do yet. 16–9–2020 (CVV–ve all temporary obstructions from all 09/08/2021: Aisles, passageways and fucted by temporary materials like rking benches & machine. No aisle

পরিদর্শন পর্ববেষ্ষণ	onductivity & record of fire drill
ক্যাপ আইটেম	
ক্যাভাগার	

কাৰ্যক্ৰম	Ensure adequate numbers of fire drills.
সুপারিশের তখ্যসূত্র	
11171	We will conduct & record of fire drill.
অগ্রাধিকার	প্রযোগ্য নয়
চুডান্ত সময়সীমা	09-70-5078
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	শুৰু হ্ৰানি
ম ন্তব্য	19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02): Not Started No adequate number of fire drills. 7-1-2019 (CVV-03): Not Done 19-12-2019 (CVV-04): They did not do yet. 16-9-2020 (CVV-05): No action has been take yet to adequate number of fire drill. On 09/08/2021: Factory management could not provide any document of fire drills under the safety plan.

পরিদর্শন পর্শবেষ্কণ	Minimum and total width of aisles
ক্যাপ আইটেম ক্যাটাগরি	T

৩.১. কার্যক্রম কাৰ্যক্ৰম Ensure minimum width of corridors, passageways and aisles. সুপারিশের ভখ্যসূত্র কার্থানার We will mark aisles according to guideline. **অগ্রাধিকার** প্রযোগ্য নয় চডান্ড 02-20-5026 সমশ্রসীমা সংশোধিত 02-02-2290 **সমশ্বসী**মা অগ্রগতির শ্ৰেরু হয়নি অবস্থা 19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02):Not Started No aisles mark according to guideline. 7-1-2019 (CVV-03): 4th Floor completed 19-12-2019 (CVV-04): They did not do yet. 16-9-2020 (CVV-05): No action has been taken yet to minimum width of corridors, passageways and aisles in Ground to মন্তব্য second floor. On 09/08/2021: Aisles, passageways and corridors toward exit access are found obstructed by temporary materials like fabric roll, packaging box, cutting table, working benches & machine. No aisle mark was found at 2nd floor sewing section, 1st floor sewing section and ground floor cutting & finishing

৪. পর্যবেষ্ণণ

section.

পরিদর্শন পর্ববেষ্কণ	Availability of ¢As Built Drawing¢ with machine layout & escape route
ক্যাপ আইটেম	
ক্যাটাগরি	,

কাৰ্যক্ৰম	Produce design drawings to demonstrate how stairways areto be made of adequate dimensions and appropriatespecifications and to be converted into fire–rated enclosuresequipped with fire–rated side swinging doors of requireddimensions opening in the direction of travel at each floor.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	One consultant has been already appointed to carry out the work, They will complete the work as per guideline.
<u>অগ্রা</u> ধিকার	৬ সপ্তাহ
চুডান্ড সমশ্রসীমা	0 9 - 77 - 5 0 7 8
সংশোধিত সমশ্রসীমা	o છ − o b − ₹ o ₹ ₹
অগ্রগতির অবস্থা	শুৰু হ্ৰ্যনি
মন্তব্য	19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02): Not Started As built Drawing not submitted in DIFE. 7-1-2019 (CVV-03): As built Drawing not submitted in DIFE 19-12-2019 (CVV-04): They did not do yet. 16-9-2020 (CVV-05): No action has been taken yet to prepare retrofitting drawing on layout plan in building to submitted DIFE for approval. On 09/08/2021: As Built Drawing with machine layout and escape route has not prepared yet.

পরিদর্শন পর্শবেষ্ফণ	Adequate number of portable fire extinguishers
ক্যাপ আইটেম ক্যাটাগরি	İ

কাৰ্যক্ৰম	Ensure easy access to portable extinguishers and monitor and maintain the same at required interval as per guidelines.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	Allready we have completed.
অগ্রাধিকার	৬ সপ্তাহ
চুডান্ড সময়সীমা	_
সংশোধিত সময়সীমা	o № – o ₽ – 5 o 5 5
অগ্রগতির অবস্থা	শুৰু হৰ্বনি
মন্তব্য	19-09-2018 (CVV-01): Done 30-10-2018 (CVV-02): Done 7-1-2019 (CVV-03): 2nd, 3rd Floor completed 19-12-2019 (CVV-04): Portable fire extinguishers enough in 1st and 2nd Floor. But not enough 3rd and Ground Floor. 16-9-2020 (CVV-05): Portable fire extinguishers enough in ground to 3rd floor. On 09/08/2021: Adequate no of portable fire extinguishers were seen from ground floor to 3rd floor but Validation certificates are not monitored regularly. No monthly checklist tagged cards were found with any of the extinguishers. Some extinguishers pressure gauge hovers not in the optimal range (found in overcharged condition). In some places extinguishers are not easily accessible.

পরিদর্শন পর্ববেষ্কণ	Visibility and uniformity of exit signs
ক্যাপ	
আহডেম ক্যাটাগরি	

কাৰ্যক্ৰম	Provide proper directional sign and exit sign in Bangla and English as per guidelines.
সুপারিশের তথ্যসূত্র	
কার্খানার কার্যক্রম	we will provide exit sign as per guideline.
<u>অগ্রা</u> খিকার	৬ সম্ভাহ
চুড়ান্ত সময়সীমা	0 8 - 77 - 5 0 7 8
সংশোধিত সমর্মীমা	o७-o৮-२o२२
অগ্রগতির অবস্থা	শুৰু হ্বনি
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not Started No exit sign as per guideline. 7–1–2019 (CVV–03): 3rd, 4th Floor completed 19–12–2019 (CVV–04): Visibility and Uniformity of exit signs have 2nd and 3rd Floor. But, not have Ground and 1st Floor. 16–9–2020 (CVV–05): Visibility and Uniformity of exit signs have 2nd and 3rd Floor. But, not have Ground and 1st Floor. On 09/08/2021: During the visit, non–functional exit sign was seen at 3rd floor exit –2 steel stair–1, exit–1 (rcc stair), 2nd floor exit–2 steel stair–1. No illuminated exit sign was provided at 3rd floor exit–3 (narrow steel stair–2), 2nd floor exit –1 and exit–3, 1st floor and ground floor all exits. Adequate no of Directional signs are not available in the factory premises during the visit.

পরিদর্শন পর্শবেষ্ফণ	Fire separation of final exit routes
ক্যাপ আইটেম ক্যাটাগরি	

.3. 41744	
কাৰ্যক্ৰম	Produce proper drawing and plans to create horizontal and vertical fire-rated separation for stairways of appropriatespecifications, grills, storage and assembly areas, offices, work areas. Also design to ensure proper separation of highrisk areas (e.g., boiler room) as per guidelines.
সুপারিশের ভখ্যসূত্র	
কার্য্যানার কার্যক্রম	Required rated fire doors and wall will be set in the recommended areas as per timeline.
অগ্রাধিকার	৬ মাস
চুডান্ড সমশ্বসীমা	₹%-0®-₹0%9
সংশোধিত সময়সীমা	₹ <i>\(\Chi\)</i> - \$ 0 ₹ ₹
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not Started Fire separation drawing already submitted in DIFE 7–1–2019 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: DIFE,RCC approved Proposed Addressable Fire alarm detection system including Fire separation system plan was available during the time of inspection. Factory has not taken any action for installation. Factory is instructed to issue an Letter of Credit (LC) within 24/12/2020.

পরিদর্শন পর্ববেষ্ফণ	Type of exit doors
ক্যাপ আইটেম ক্যাটাগরি	· ·

.১. কাৰ্যক্ৰম	1
কাৰ্যক্ৰম	Remove all collapsible gates/roller shutters/sliding doors.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্বক্রম	Required rated fire doors and wall will be set in the recommended areas as per timeline.
<u>অগ্রা</u> ধিকার	৬ মাস
চুডান্ত সময়সীমা	₹%-0७-₹0%9
সংশোধিত সময়সীমা	₹ % -\$₹-₹0₹₹
অগ্রগতির অবস্থা	শুৰু হ্য়নি
	19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02): Not Started Fire separation drawing already submitted in DIFE 7-1-2019 (CVV-03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19-12-2019 (CVV-04): The Factory authority has got

approval drawing. But they have not selling order. They are working some sub

contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Non rated collapsible gates, steel doors, wooden doors are found at all the stairwell from ground to 3rd floor without fire rated construction.

৯. পর্ববেষ্ষণ

মন্তব্য

পরিদর্শন পর্ববেষ্কণ	Adequacy of centralized fire detection system
ক্যাপ আইটেয়	
না২ডেন ক্যাটাগরি	

৯.১. কাৰ্যক্ৰ	1
কাৰ্যক্ৰম	Provide design to install proper detection and alarm system.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্বক্রম	we will install control panel for automatic fire detection and alarm system
<u>অগ্রা</u> ধিকার	৬ মাস
চুডান্ত সময়সীমা	₹%-0®-₹0%9
সংশোধিত সময়সীমা	<i>₹€</i> − <i>\$2</i> − <i>₹</i> 0 <i>₹</i> ₹
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub-contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: DIFE,RCC approved Proposed Addressable Fire alarm detection system lay our plan was available during the time of inspection. Factory has not taken any action for installation. Factory is instructed to issue an Letter of Credit (LC) within 24/12/2020.

১০. পর্ববেষ্ফণ

পরিদর্শন পর্ববেষ্ষণ
ক্যাপ আই্টেম্
ক্যাটাগারি

০.১. কাৰ্যত্ৰ	भ
কাৰ্যক্ৰম	Install horizontal and vertical fire-rated separation forstairways of appropriate specifications, grills, storage and assembly areas, offices, work areas.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	Required rated fire doors and wall will install of storage
অগ্রাধিকার	৬ মাস
চুডান্ড সময়সীমা	₹%-0%-₹0%9
সংশোধিত সময়সীমা	<i>₹€</i> − <i>\$</i> ₹ − <i>₹</i> • ₹ ₹
অগ্রগতির অবস্থা	শুৰু হ্ৰানি
মন্তব্য	19–09–2018 (CVV–01):Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Opening was seen without fire rated protection and non rated steel doors were seen at 3rd floor storage area without fire rated construction. Bonded ware house and accessories store area are not separated from the cutting section by fire rated construction and opening protection. Non rated collapsible gate was seen at bonded ware house and wooden door was seen at accessories store without fire rated construction (Location: ground floor).

পরিদর্শন পর্শবেষ্ফণ	Fire separation of boiler, generator, sub-station & chemical room
ক্যাপ্	
আহডেম ক্যাটাগরি	

১.১. কাৰ্যক্ৰ	8
কাৰ্শক্ৰম	Ensure proper fire separation of high risk areas (e.g., generator, boiler, transformer and substation rooms) as per approved design.
সুপারিশের তখ্যসুত্র	
কার্থানার কার্বক্রম	Required rated fire doors and wall will install boiler, generator, sub-station and chemical room as per timeline.
অগ্রাধিকার	৬ মাস
চুডান্ড সময়সীমা	₹6-09-₹0\$9
সংশোধিত সময়সীমা	<i>₹€</i> − <i>\$</i> ₹ − <i>₹</i> 0 ₹ ₹
অগ্রগতির অবস্থা	শুরু হ্বানি
মন্তব্য	19–09–2018 (CVV-01): Not Started 30–10–2018 (CVV-02): Not started Fire Separation drawing already submitted in DIFE 7–1–2019 (CVV-03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV-04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem 16–9–2020 (CVV-05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Collapsible gate was seen at boiler room with unprotected opening. Boiler room is not segregated by fire rated construction and fire rated opening protection from the production area (Location: Ground floor). Sliding steel door was seen at generator room. No fire rated protective construction and fire rated opening protection was seen at generator room (Location: Ground Floor).

পরিদর্শন পর্শবেষ্ফণ	
ক্যাপ	
আহতেশ ক্যাটাগরি	

২.১. কাৰ্যজ	ম
কাৰ্যক্ৰম	Install fire rated enclosure and doors of appropriatedimensions at exit to the stairs to prevent smoke and firepropagation as per approved design.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	We will provide smoke poof staircase.
অগ্রাধিকার	৬ মাস
চুডান্ড সমশ্বসীমা	₹ 6 - 0 © - ₹ 0 % 9
সংশোধিত সমশ্বসীমা	<i>₹€</i> − <i>\$</i> ₹ − <i>₹</i> 0 ₹ ₹
অগ্রগতির অবস্থা	শুৰু হ্য়নি
মন্তব্য	19–09–2018 (CVV–01): Not started 30–10–2018 (CVV–02): Not started 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2020 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Production area is not separated from staircases due to non–rated opening protection. So that smoke and fire can easily propagate through the staircases. All the 3 stairways are not fire separated from production areas and having non–rated collapsible gates, steel doors, wooden doors at each floor of the whole factory building.

পরিদর্শন পর্শবেষ্ফণ	Adequacy of centralized fire detection system
ক্যাপ আইটেম ক্যাটাগরি	

কাৰ্যক্ৰম	Install proper detection and alarm system.
সুপারিশের তথ্যসূত্র	
কারখানার কার্বক্রম	We will provide centralized fire detection system.
<u>অগ্রা</u> ধিকার	৬ মাস
চুডান্ত সময়সীমা	२१-०७-२०५१
সংশোধিত সমশ্বসীমা	<i>₹€-\$2-₹</i> 0 <i>₹₹</i>
অগ্রগতির অবস্থা	শুরু হ্যানি
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2019 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told they are waiting for approval. 19–12–2020 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: During inspection, standalone type smoke detectors were seen at production area which is not appropriate as per the standard guideline.

পরিদর্শন পর্ববেষ্ডণ	Availability of standard standpipe, hose and fire pump system.
ক্যাপ	
শাহ(ড ম ক্যাটাগরি	

৪.১. কার্বক্রম	
কাৰ্যক্ৰম	Install standard standpipe, hose and fire pump system.
সুপারিশের তখ্যসূত্র	
কার্খানার কার্শক্রম	We will be taken action as soon as posible according to NTPA guide line.
<u>অগ্রা</u> ধিকার	৬ মাস
চুডান্ড সমশ্রসীমা	₹ € - 0 © - ₹ 0 % 9
সংশোধিত সময়সীমা	₹ <i>€</i> −\$₹−₹0₹₹
অগ্রগতির অবস্থা	শুৰু হৰ্যনি
মন্ডব্য	19–09–2018 (CVV–01): Not started Fire Separation drawing already submitted in DIFE 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2020 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in thi moment due to financial problem. On 09/08/2021: Standard standpipe and hose system with fire pump system is not installed yet by the factory.