

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	সিনসিয়ার গার্মেন্টস (ইন্ডাস্ট্রিজ) লিঃ
ঠিকানা	62, Siddeshwari Circular Road, Mogbazar,
কারখানার কোড	DHK544
কালার কোড	

ল্যায়নের ধরু	্যামনের ধরণঃ অন্নি মূল্যামন পর্যবেক্ষণের তারিখঃ	
. পর্ববেষ্ফণ		
পরিদর্শন পর্ববেষ্কণ	bstruction in means of escape route.	
ক্যাপ আইটেম ক্যাটাগরি		
১.১. কাৰ্যক্ৰ	ম	
কাৰ্শক্ৰম	Remove all temporary obstructions from all escape routes, aisles and passageways.	
সুপারিশের ভখ্যসূত্র		
কার্থানার কার্যক্রম	Allready we have completed.	
	ব্বধ্যোগ্য নয়	
চুডান্ত সময়সীমা	_	
সংশোধিত সময়সীমা		
অগ্রগতির অবস্থা	শুৰু হ্যানি	
মন্তব্য	19–09–2018 (CVV–01): Done 30–10–2018 (CVV–02): Done 7–1–2019 (CVV–03): Not remove all temporary obstructions from all escape routes, aisles and passageways. 19–12–2019 (CVV–04): They did not do yet. 16–9–2020 (CVV–05): No action has been taken yet to remove all temporary obstructions from all escape routes, aisles and passageways. On 09/08/2021: Aisles, passageways and corridors toward exit access are found obstructed by temporary materials like fabric roll, packaging box, cutting table, working benches & machine. No aisle mark was found at 2nd floor sewing section, 1st floor sewing section and ground floor cutting & finishing section.	

২. পর্ববেষ্ণণ

পরিদর্শন পর্শবেষ্ডণ	Conductivity & record of fire drill
ক্যাপ আইটেম	
ক্যাটাগরি	

কাৰ্যক্ৰম	Ensure adequate numbers of fire drills.
সুপারিশের তথ্যসূত্র	Ensure adequate numbers of fire drins.
কার্য্থানার কার্যক্রম	We will conduct & record of fire drill.
<u>অগ্রা</u> ধিকার	প্রব্যোগ্য নয়
চুডান্ড সময়সীমা	09-70-5078
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	শুৰু হ্ৰানি
মন্তব্য	19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02): Not Started No adequate number of fire drills. 7-1-2019 (CVV-03): Not Done 19-12-2019 (CVV-04): They did not do yet. 16-9-2020 (CVV-05): No action has been take yet to adequate number of fire drill. On 09/08/2021: Factory management could not provide any document of fire drills under the safety plan.

৩. পর্ববেষ্ণণ

পরিদর্শন পর্ববেষ্ডণ	Minimum and total width of aisles
ক্যাপ আইটেম ক্যাটাগরি	

৩.১. কার্যক্রম কাৰ্যক্ৰম Ensure minimum width of corridors, passageways and aisles. সুপারিশের ভখ্যসূত্র কার্থানার We will mark aisles according to guideline. **অগ্রাধিকার** প্রযোগ্য নয় চডান্ড 02-20-5026 সমশ্রসীমা সংশোধিত 02-02-2290 **সমশ্বসী**মা অগ্রগতির শ্ৰেরু হয়নি অবস্থা 19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02):Not Started No aisles mark according to guideline. 7-1-2019 (CVV-03): 4th Floor completed 19-12-2019 (CVV-04): They did not do yet. 16-9-2020 (CVV-05): No action has been taken yet to minimum width of corridors, passageways and aisles in Ground to মন্তব্য second floor. On 09/08/2021: Aisles, passageways and corridors toward exit access are found obstructed by temporary materials like fabric roll, packaging box, cutting table, working benches & machine. No aisle mark was found at 2nd floor sewing section, 1st floor sewing section and ground floor cutting & finishing

৪. পর্যবেষ্ণণ

section.

পরিদর্শন পর্ববেষ্কণ	Availability of ¢As Built Drawing¢ with machine layout & escape route
ক্যাপ আইটেম	
ক্যাটাগরি	

কাৰ্যক্ৰম	Produce design drawings to demonstrate how stairways areto be made of adequate dimensions and appropriatespecifications and to be converted into fire-rated enclosuresequipped with fire-rated side swinging doors of requireddimensions opening in the direction of travel at each floor.
সুপারিশের তথ্যসূত্র	
কাৰ্যক্ৰম	One consultant has been already appointed to carry out the work, They will complete the work as per guideline.
<u>অগ্রা</u> ধিকার	৬ সম্ভাহ
চুডান্ড সমশ্সীমা	0 % - 2 2 - 5 0 2 %
সংশোধিত সমশ্রসীমা	o ७ − o ъ − ₹ o ₹ ₹
অগ্রগতির অবস্থা	শুৰু হৰ্মনি
মন্তব্য	19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02): Not Started As built Drawing not submitted in DIFE. 7-1-2019 (CVV-03): As built Drawing not submitted in DIFE 19-12-2019 (CVV-04): They did not do yet. 16-9-2020 (CVV-05): No action has been taken yet to prepare retrofitting drawing on layout plan in building to submitted DIFE for approval. On 09/08/2021: As Built Drawing with machine layout and escape route has not prepared yet.

পরিদর্শন পর্শবেষ্ফণ	Adequate number of portable fire extinguishers
ক্যাপ আইটেম ক্যাটাগরি	

কাৰ্যক্ৰম	Ensure easy access to portable extinguishers and monitor and maintain the same at required interval as per guidelines.
সুপারিশের	
ভখ্যসূত্র	
কার্খানার কার্যক্রম	Aliready we have completed.
<u>অগ্রা</u> খিকার	৬ সম্ভাহ
চুডান্ত সময়সীমা	
সংশোধিত সময়সীমা	o ७ − o ษ − ₹ o ₹ ₹
অগ্রগতির অবস্থা	শুৰু হৰ্মনি
মন্তব্য	19-09-2018 (CVV-01): Done 30-10-2018 (CVV-02): Done 7-1-2019 (CVV-03): 2nd, 3rd Floor completed 19-12-2019 (CVV-04): Portable fire extinguishers enough in 1st and 2nd Floor. But not enough 3rd and Ground Floor. 16-9-2020 (CVV-05): Portable fire extinguishers enough in ground to 3rd floor. On 09/08/2021: Adequate no of portable fire extinguishers were seen from ground floor to 3rd floor but Validation certificates are not monitored regularly. No monthly checklist tagged cards were found with any of the extinguishers. Some extinguishers pressure gauge hovers not in the optimal range (found in overcharged condition). In some places extinguishers are not easily accessible.

৬. পর্ববেষ্ফণ

পরিদর্শন পর্যবেষ্ণ্যন্	
ক্যাপ্	
আহতেম ক্যাটাগরি	

কাৰ্যক্ৰম	Provide proper directional sign and exit sign in Bangla and English as per guidelines.
সুপারিশের তখ্যসূত্র	
কার্খানার কার্যক্রম	we will provide exit sign as per guideline.
অগ্রাধিকার	৬ সম্ভাহ
চূড়ান্ত সমর্মসীমা	0 8 - 7 7 - 5 0 7 8
সংশোধিত সমর্মীমা	o № — o ₽ — ₹ o ₹ ₹
অগ্রগতির অবস্থা	শুরু হ্রানি
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not Started No exit sign as per guideline. 7–1–2019 (CVV–03): 3rd, 4th Floor completed 19–12–2019 (CVV–04): Visibility and Uniformity of exit signs have 2nd and 3rd Floor. But, not have Ground and 1st Floor. 16–9–2020 (CVV–05): Visibility and Uniformity of exit signs have 2nd and 3rd Floor. But, not have Ground and 1st Floor. On 09/08/2021: During the visit, non–functional exit sign was seen at 3rd floor exit –2 steel stair–1, exit–1 (rcc stair), 2nd floor exit–2 steel stair–1. No illuminated exit sign was provided at 3rd floor exit–3 (narrow steel stair–2), 2nd floor exit –1 and exit–3, 1st floor and ground floor all exits. Adequate no of Directional signs are not available in the factory premises during the visit.

৭. পর্যবেষ্ফণ

পরিদর্শন পর্শবেষ্ফণ	Fire separation of final exit routes
ক্যাপ আইটেম ক্যাটাগরি	Ì

.5. VI)TP4	
কাৰ্যক্ৰম	Produce proper drawing and plans to create horizontal and vertical fire-rated separation for stairways of appropriatespecifications, grills, storage and assembly areas, offices, work areas. Also design to ensure proper separation of highrisk areas (e.g., boiler room) as per guidelines.
সুপারিশের ভখ্যসূত্র	
কার্য্যানার কার্যক্রম	Required rated fire doors and wall will be set in the recommended areas as per timeline.
অগ্রাধিকার	৬ মাস
চুডান্ড সমশ্বসীমা	₹%-0७-₹0%9
সংশোধিত সময়সীমা	₹ <i>€</i> – ? 5 – 5 o 5 5
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not Started Fire separation drawing already submitted in DIFE 7–1–2019 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: DIFE,RCC approved Proposed Addressable Fire alarm detection system including Fire separation system plan was available during the time of inspection. Factory has not taken any action for installation. Factory is instructed to issue an Letter of Credit (LC) within 24/12/2020.

৮. পর্যবেষ্ণণ

পরিদর্শন পর্ববেষ্ফণ	Type of exit doors
ক্যাপ আইটেম ক্যাটাগরি	· ·

.১. কাৰ্যক্ৰম	T. Control of the con
কাৰ্যক্ৰম	Remove all collapsible gates/roller shutters/sliding doors.
সুপারিশের	
ভখ্যসূত্র	
কারখানার	Required rated fire doors and wall will be set in the recommended areas as per
কাৰ্যক্ৰম	timeline.
<u>অগ্রাধিকার</u>	৬ মাস
চুডান্ড সময়সীমা	₹%-0७-₹0%9
সংশোধিত সময়সীমা	₹ % -\$₹-₹0₹₹
<u>অগ্রগতির</u>	শুৰু হৰ্যনি
অবস্থা	1°1175 °4°C1
	19-09-2018 (CVV-01): Not Started 30-10-2018 (CVV-02): Not Started Fire separation drawing already submitted in DIFE 7-1-2019 (CVV-03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told

authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Non rated collapsible gates, steel doors, wooden doors are found at all the stairwell from ground to 3rd floor without fire rated construction.

১. পর্ববেষ্ষণ

মন্তব্য

পরিদর্শন পর্ববেষ্কণ	Adequacy of centralized fire detection system
ক্যাপ আইটেম	
না ং ডেশ ক্যাটাগরি	

১. কাৰ্যক্ৰ	
কাৰ্যক্ৰম	Provide design to install proper detection and alarm system.
সুপারিশের	
তথ্যসূত্র	
কারখানার কার্যক্রম	we will install control panel for automatic fire detection and alarm system
<u>অগ্রা</u> ধিকার	৬ মাস
চুডান্ড সময়সীমা	₹ 6 - 0 - ₹ 0 % 9
সংশোধিত সময়সীমা	<i>₹€</i> − <i>\$₹</i> − <i>₹</i> 0 <i>₹</i> ₹
অগ্রগতির অবস্থা	চলমান
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: DIFE,RCC approved Proposed Addressable Fire alarm detection system lay our plan was available during the time of inspection. Factory has not taken any action for installation. Factory is instructed to issue an Letter of Credit (LC) within 24/12/2020.

১০. পর্ববেষ্ফণ

পরিদর্শন পর্শবেষ্কণ
ক্যাপ আই্টেম্
ক্যাটাৰ্গাৰ

০.১. কাৰ্যত্ৰ	ম
কাৰ্যক্ৰম	Install horizontal and vertical fire-rated separation forstairways of appropriate specifications, grills, storage and assembly areas, offices, work areas.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	Required rated fire doors and wall will install of storage
অগ্রাধিকার	৬ মাস
চুডান্ড সময়সীমা	₹%-0%-₹0%9
সংশোধিত সময়সীমা	<i>₹€</i> − <i>\$</i> ₹ − <i>₹</i> • ₹ ₹
অগ্রগতির অবস্থা	শুৰু হ্ৰানি
মন্তব্য	19–09–2018 (CVV–01):Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Opening was seen without fire rated protection and non rated steel doors were seen at 3rd floor storage area without fire rated construction. Bonded ware house and accessories store area are not separated from the cutting section by fire rated construction and opening protection. Non rated collapsible gate was seen at bonded ware house and wooden door was seen at accessories store without fire rated construction (Location: ground floor).

১১. পর্যবেষ্ফণ

পরিদর্শন পর্শবেষ্ফণ	Fire separation of boiler, generator, sub-station & chemical room
ক্যাপ্	
আহডেম ক্যাটাগরি	

১.১. কাৰ্যক্ৰ	ম
কাৰ্যক্ৰম	Ensure proper fire separation of high risk areas (e.g., generator, boiler, transformer and substation rooms) as per approved design.
সুপারিশের তথ্যসূত্র	
	Required rated fire doors and wall will install boiler, generator, sub-station and chemical room as per timeline.
অগ্রাধিকার	৬ মাস
চূডান্ড সমশ্বসীমা	₹%-09-₹0%9
সংশোধিত সমশ্বসীমা	<i>₹€</i> − <i>\$2</i> − <i>5</i> ∘ <i>5</i> ₹
অগ্রগতির অবস্থা	শুরু হ্বালি
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2019 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2019 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Collapsible gate was seen at boiler room with unprotected opening. Boiler room is not segregated by fire rated construction and fire rated opening protection from the production area (Location: Ground floor). Sliding steel door was seen at generator room. No fire rated protective construction and fire rated opening protection was seen at generator room (Location: Ground Floor).

১২. পর্যবেষ্ণণ

পৰিদৰ্শন Fire and smoke protection of staircases পৰ্শবেষ্ষণ	
ক্যাপ্	
আইটেম 	
প্যাভাগাব	

-	
১২.১. কাৰ্যক্ৰ	ম
কাৰ্শক্ৰম	Install fire rated enclosure and doors of appropriatedimensions at exit to the stairs to prevent smoke and firepropagation as per approved design.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্শক্রম	We will provide smoke poof staircase.
<u>অগ্রা</u> খিকার	৬ মাস
চুডান্ত সময়সীমা	₹%-0%-₹0%9
সংশোধিত সময়সীমা	<i>≤€</i> − <i>?≤</i> − <i>≤</i> ∘ <i>≤ ≤</i>
অগ্রগতির অবস্থা	শুৰু হ্ৰানি
মন্তব্য	19–09–2018 (CVV–01): Not started 30–10–2018 (CVV–02): Not started 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2020 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: Production area is not separated from staircases due to non–rated opening protection. So that smoke and fire can easily propagate through the staircases. All the 3 stairways are not fire separated from production areas and having non–rated collapsible gates, steel doors, wooden doors at each floor of the whole factory building.

১৩. পর্যবেষ্ণণ

পরিদর্শন পর্শবেষ্ফণ	Adequacy of centralized fire detection system
ক্যাপ আইটেম ক্যাটাগরি	चें च

<u>৩.১. কার্থর</u>	الإد
কাৰ্যক্ৰম	Install proper detection and alarm system.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্বক্রম	We will provide centralized fire detection system.
অগ্রাধিকার	৬ মাস
চুডান্ড সময়সীমা	₹%-0७-₹0%9
সংশোধিত সময়সীমা	<i>₹€</i> − <i>\$</i> ₹ − <i>₹</i> 0 ₹ ₹
অগ্রগতির অবস্থা	শুরু হ্রানি
মন্তব্য	19–09–2018 (CVV–01): Not Started 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2019 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for approval. 19–12–2020 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. On 09/08/2021: During inspection, standalone type smoke detectors were seen at production area which is not appropriate as per the standard guideline.

১৪. পর্যবেষ্ফণ

পরিদর্শন পর্শবেষ্কণ	Availability of standard standpipe, hose and fire pump system.
ক্যাপ আইটেম ক্যাটাগরি	

৪.১. কার্যক্রম	
কাৰ্যক্ৰম	Install standard standpipe, hose and fire pump system.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্থজম	We will be taken action as soon as posible according to NTPA guide line.
<u>অগ্রা</u> ধিকার	৬ মাস
চুডান্ড সমশ্রসীমা	₹ € - 0 © - ₹ 0 % 9
সংশোধিত সময়সীমা	₹ <i>€</i> −\$₹−₹0₹₹
অগ্রগতির অবস্থা	শুৰু হৰ্যনি
ম ন্ডব্য	19–09–2018 (CVV–01): Not started Fire Separation drawing already submitted in DIFE 30–10–2018 (CVV–02): Not started Fire Separation drawing already submitted in DIFE 7–1–2020 (CVV–03): The Factory authority submitted their drawing in to the DIFE Office. The Factory authority told, they are waiting for the approval drawing. They will Start work after getting approval of the drawing. 19–12–2020 (CVV–04): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in this moment due to financial problem. 16–9–2020 (CVV–05): The Factory authority has got approval drawing. But they have not selling order. They are working some sub contract. They are not interesting to work in thi moment due to financial problem. On 09/08/2021: Standard standpipe and hose system with fire pump system is not installed yet by the factory.