

## গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

## ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	ক্রস লাইন ওভেন এ্যাপারেলস লিঃ
ঠিকানা	Sharifpur, Haricne (Left side) National University, Gazipur Sadar, Gazipur
কারখানার কোড	<b>GZP</b> 078
কালার কোড	

মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেষ্ডণের তারিখ: ৩০–০৫–২০২২
১. পর্যবেষ্কণ	

পরিদর্শন পর্ববেষ্কণ

Existing structure do not match with Structural Drawing. Corner column dimension ismeasured 15[x15] on field whereas structural drawing shows 18 x18 corner column. Furthermore, the building havecantilevers on three sides in contrary to the drawing.

ক্যাপ আইটেম |ক্যাটাগরি

## ১.১. কাৰ্যক্ৰম

Building Engineer to survey column locations and compare with structural drawings. Updated drawings to be কাৰ্যক্ৰম prepared showing the correct as constructed layout. সুপারিশের ভিখ্যসূত্র

কাৰ্থালাৰ We will be assign with design and consultant firm and they will complete

**অগ্রাধিকার** ৬ মাস চুডান্ড **সমশ্বসী**মা

09-02-2059

সংশোধিত সমশ্বসীমা

02-02-2290

অগ্রগতিব অবস্থা

মন্তব্য

সংশোধিত

30.12.2020: They have done retrofitting taking ACCORD/RSC's permission. This NC, incorrect information of having 15"x15" and drawing showing 18"x18" has been corrected. Since they have done retrofitting their column sizes now upgraded to 23"x23" (24"x24" including the plaster). But they didn't submit the drawings to DIFE. According to ACCORD/RSC, they need to do another soil test and they have done it too but they will receive the test report later. They have done maximum of their work according to ACCORD/RSC standards. 30-05-2022 (CCVV): They have done retrofitting taking ACCORD/RSC's permission. As they are a member of ACCORD/RSC(ID: 10055), they have done DEA, design drawings and also load plans. But they didn[]t submit any of the documents to DIFE. According to ACCORD/RSC, they need to do another soil test and they have done it too but they will receive the test report later. They have done maximum of their work according to ACCORD/RSC standards.

সংশক্তিসমহ (৪)









## ১.২. কার্যক্রম

Prepare/update calculations showing the structural adequacy of the floor system taking into account the factory কাৰ্যক্ৰম design imposed loading and the as built structure. সুপারিশের

ভিখ্যসূত্র কাৰ্যক্ৰম

কাৰ্যালাৰ We will be assign with design and consultant firm and they will complete

অগ্রাধিকার চুডান্ত সময়সীমা

06-05-5059

সংশোধিত সময়সীমা

02-02-2290

অগ্রগতির অবস্থা

<u> মন্তব্য</u>

সংশোধিত

30.12.2020: The cantilevers of this building which were not included in the drawings are now included and were found on the as-built structural and architectural drawing. 30-05-2022 (CCVV): They have done retrofitting taking ACCORD/RSC's permission. As they are a member of ACCORD/RSC(ID: 10055), they have done DEA, design drawings and also load plans. But they didnlt submit any of the documents to DIFE. According to ACCORD/RSC, they need to do another soil test and they have done it too but they will receive the test report later. They have done maximum of their work according to ACCORD/RSC standards.

সংশুক্তিসমূহ (৪)







