



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সমৃদ্ধ শ্রমিক, শোভন কর্মপরিবেশ;
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	মেসার্স মন্ডল নীটওয়ার্স লিঃ
ঠিকানা	Sura Bari, Kashimpur, Gazipur
কারখানার কোড	GZP237
কালার কোড	

মূল্যায়নের ধরণ: কঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: ০১-০২-২০২৩
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	Building approval & as built documents
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	As built architectural & engineering drawing to be prepared for all buildings and sheds except 8 storey building (Building-6) and submitted for approval by appropriate authority. As part of this process building engineer will be required to make a number of checks on the as built construction.
সুপারিশের ভিত্তিসূত্র	
কারখানার কার্যক্রম	
অগ্রাধিকার	৬ সপ্তাহ
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	<p>CVV2: 14-Nov-2019 A complete DEA report has been submitted to DIFE on 07.10.2019 . A submission letter was available but no drawings were available on site during the inspection. There were total 10nos building as per Preliminary Assessment report. Therein, Building-1 has been horizontally expanded. Building-3&4 were demolished. In that same place, a 8-storey RCC building (presently named as building-4) has been already constructed but no initial assessment report and CAP report for this new building were available during inspection. Building-5&8 will be demolished by factory authority and a letter of taking permission from DIFE to demolish these two structures has been found on site. CVV3: 8-Sep-2020 As-built Drawings & Load Plan have been found on-site. Some mismatches have been found in the drawings. Factory authority submitted the DEA reports to DIFE on 07.10.2019 for 2nd review & has gotten the review comments on the 2nd submission. Corrected DEA report has to be submitted within 9th September 2020 & 7th October 2020 respectively. A letter of submission copy (2nd submission) and comments from the review panel have been found on site. Building-5&8 have been found still existing and full on operation though it had to be demolished according to permission letter from DIFE. Building-1 has been horizontally expanded though this expansion is not included in the submitted drawings and DEA report. The DEA report of 8 story building (named as building-4) is also on process of review from DIFE but there is no initial report and cap report for this building. CVV4: 3 Dec 2020 :Building-1 has been horizontally expanded though this expansion is not included in the submitted drawings and DEA report. The DEA report of 8 story building (named as building-4) is also on process of review from DIFE but there is no initial report and cap report for this building. 30-05-2022 (CCVV) : Factor authority is working to demolish the building 2, 5 and 8 according to the decision of taskforce meeting. 01-02-2023: Completed.</p>

সংযুক্তিসমূহ (৪)



২. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Non engineered connection
কাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	The connections of steel structure and requirement of cross bracing needs to be checked by building engineer. The bracing system is required to ensure the stability of the structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	২৪-০২-২০২৩
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	CVV1: 12-Feb-2019 No improvement of connection found for steel structure shed (1+2+5+8). No bracing is found to improve stability of the structure. No structural stability report found for these building. CVV2: 14-Nov-2019 DEA and as-built drawings have been submitted to DIFE and a letter of submission copy has been found on site. Non-engineering connection and no bracing have been found in the steel structures (Building#1&2) CVV3: 8-Sep-2020 A letter of review comments from DIFE on submitted DEA has been found on-site. Non-engineering connection has been found and no bracing has found in the steel structure (Building#1&2) CVV4: 3-Dec-2020 A letter of review comments from DIFE on submitted DEA has been found on-site. Non-engineering connection has been found and no bracing has found in the steel structure (Building#1&2) 30-05-2022 (CCVV): Factor authority is working to demolish the building 2, 5 and 8 according to the decision of taskforce meeting. 01-02-2023: Completed.

সংযুক্তিসমূহ (৪)

