



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার,  
বৈষম্যহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্যবেক্ষণের তথ্য

|              |                               |
|--------------|-------------------------------|
| কারখানার নাম | মেসার্স মন্ডল নীটওয়ার্স লিঃ  |
| ঠিকানা       | Sura Bari, Kashimpur, Gazipur |
| কারখানার কোড | GZP237                        |
| কালার কোড    |                               |

|  |                                |
|--|--------------------------------|
| মূল্যায়নের ধরণ: <a href="#">কঠামোগত মূল্যায়ন</a> | পর্যবেক্ষণের তারিখ: ০১-০২-২০২৩ |
| ১. পর্যবেক্ষণ                                      |                                |

|                             |  |
|-----------------------------|--|
| পরিদর্শন<br>পর্যবেক্ষণ      | Building approval & as built documents |
| ক্যাপ<br>আইটেম<br>ক্যাটাগরি |  |

### ১.১. কার্যক্রম

|                          |   |
|--------------------------|---|
| কার্যক্রম                | As built architectural & engineering drawing to be prepared for all buildings and sheds except 8 storey building ( Building-6 ) and submitted for approval by appropriate authority. As part of this process building engineer will be required to make a number of checks on the as built construction.  |
| সুপারিশের<br>ভিত্তিসূত্র |   |
| কারখানার<br>কার্যক্রম    |   |
| অগ্রাধিকার               | ৬ সপ্তাহ  |
| চূড়ান্ত<br>সময়সীমা     | -   |
| সংশোধিত<br>সময়সীমা      | ০১-০১-১৯৭০  |
| অগ্রগতির<br>অবস্থা       | সংশোধিত   |
| মন্তব্য                  | <p>CVV2: 14-Nov-2019 A complete DEA report has been submitted to DIFE on 07.10.2019 . A submission letter was available but no drawings were available on site during the inspection. There were total 10nos building as per Preliminary Assessment report. Therein, Building-1 has been horizontally expanded. Building-3&amp;4 were demolished. In that same place, a 8-storey RCC building ( presently named as building-4 ) has been already constructed but no initial assessment report and CAP report for this new building were available during inspection. Building-5&amp;8 will be demolished by factory authority and a letter of taking permission from DIFE to demolish these two structures has been found on site. CVV3: 8-Sep-2020 As-built Drawings &amp; Load Plan have been found on-site. Some mismatches have been found in the drawings. Factory authority submitted the DEA reports to DIFE on 07.10.2019 for 2nd review &amp; has gotten the review comments on the 2nd submission. Corrected DEA report has to be submitted within 9th September 2020 &amp; 7th October 2020 respectively. A letter of submission copy ( 2nd submission ) and comments from the review panel have been found on site. Building-5&amp;8 have been found still existing and full on operation though it had to be demolished according to permission letter from DIFE. Building-1 has been horizontally expanded though this expansion is not included in the submitted drawings and DEA report. The DEA report of 8 story building ( named as building-4 ) is also on process of review from DIFE but there is no initial report and cap report for this building. CVV4: 3 Dec 2020 :Building-1 has been horizontally expanded though this expansion is not included in the submitted drawings and DEA report. The DEA report of 8 story building ( named as building-4 ) is also on process of review from DIFE but there is no initial report and cap report for this building. 30-05-2022 ( CCVV ) : Factor authority is working to demolish the building 2, 5 and 8 according to the decision of taskforce meeting. 01-02-2023: Completed.</p> |

### সংযুক্তিসমূহ ( ৪ )



### ২. পর্যবেক্ষণ

|                           |                           |
|---------------------------|---------------------------|
| পরিদর্শন<br>পর্যবেক্ষণ    | Non engineered connection |
| কাপ<br>আইটেম<br>ক্যাটাগরি |                           |

## ২.১. কার্যক্রম

|                        |   |
|------------------------|---|
| কার্যক্রম              | The connections of steel structure and requirement of cross bracing needs to be checked by building engineer. The bracing system is required to ensure the stability of the structure.  |
| সুপারিশের<br>তথ্যসূত্র |   |
| কারখানার<br>কার্যক্রম  |   |
| অগ্রাধিকার             | ৬ মাস   |
| চূড়ান্ত<br>সময়সীমা   | -   |
| সংশোধিত<br>সময়সীমা    | ২৪-০২-২০২৩  |
| অগ্রগতির<br>অবস্থা     | সংশোধিত   |
| মন্তব্য                | CVV1: 12-Feb-2019 No improvement of connection found for steel structure shed (1+2+5+8). No bracing is found to improve stability of the structure. No structural stability report found for these building. CVV2: 14-Nov-2019 DEA and as-built drawings have been submitted to DIFE and a letter of submission copy has been found on site. Non-engineering connection and no bracing have been found in the steel structures (Building#1&2) CVV3: 8-Sep-2020 A letter of review comments from DIFE on submitted DEA has been found on-site. Non-engineering connection has been found and no bracing has found in the steel structure (Building#1&2) CVV4: 3-Dec-2020 A letter of review comments from DIFE on submitted DEA has been found on-site. Non-engineering connection has been found and no bracing has found in the steel structure (Building#1&2) 30-05-2022 (CCVV): Factor authority is working to demolish the building 2, 5 and 8 according to the decision of taskforce meeting. 01-02-2023: Completed. |

## সংযুক্তিসমূহ (৪)

