

## গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

# ক্যাপ পর্ববেষ্ফণের তখ্য

কারখানার নাম	এমানা নিটেক্স লিমিটেড
ঠিকানা	Amana Complex, Masdair Gorostan, Fatullah, Narayanganj
কারখানার কোড	NRY019
কালার কোড	

মুল্যার্যনের ধরণ: কাঠামোগত মুল্যার্যন	পর্যবেষ্ফণের তারিখ: ২৯–০১–২০২৩
১. পর্ববেষ্ষণ	

পরিদর্শন পর্ববেষ্ডণ	Highly Stressed Column
ক্যাপ আইটেম ক্যাটাগরি	

Factory Engineer to review design, loads and columns stresses in area identified

#### ১.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম

above.

সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	We have not taken action but it will be implemented within the final timeline
অগ্রাধিকার	৬ সপ্তাহ
চুডান্ড সময়সীমা	₹€-\$0-₹0\$9
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
মন্তব্য	27–10–2020: Factory authorities have submitted their DEA to DIFE on 12–August–2020. As–built drawing has not been found at site during inspection. 12.01.2021: According to the 123th task force meeting the factory management has submitted their document on december–8–2019. They have been waiting for approval. 17–08–2021: The factory management will be submitted their final revised design & drawing on 22–08–2021 as well as waiting for approval. 25–08–2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. 29.01.2023: DEA report has received approval from DIFE on 23 November 2022. Retrofit work was on going.
770	

## সংখুক্তিসমূহ (১)



#### ২. পর্ববেষ্ফণ

পরিদর্শন পর্ববেষ্ণণ	Highly Stressed Column
ক্যাপ আইটেয়	
নাহডেন ক্যাটাগরি	

### ২.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	Verify in situ concrete stresses either by 100mm dia. cores or existing cylinder strength data for identified corner columns
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	We have not taken action but it will be implemented within the final timeline
অগ্রাধিকার	৬ সপ্তাহ
চুডান্ড সমশ্বসীমা	₹%-%0-₹0%9
সংশোধিত সমশ্বসীমা	07-07-7940
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	27–10–2020: They have completed their work .Core test reports have been available on inspection date. 12.01.2021: The factory management has completed their work and the core test result has been found on inspection date. 17–08–2021: The factory management will be submitted their final revised design & drawing on 22–08–2021 as well as waiting for approval. 25–08–2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. Also Core Cutting is Completed. 29.01.2023: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. Also Core Cutting is Completed.

## সংযুক্তিসমূহ (২)





#### ৩. পর্ববেষ্ফণ

পরিদর্শন পর্শবেষ্ডণ	Highly Stressed Column
ক্যাপ আইটেম ক্যাটাগরি	

#### ৩.১. কাৰ্যক্ৰম

৩.১. পাশক্র	
কাৰ্যক্ৰম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্শক্রম	We have not taken action but it will be implemented within the final timeline
অগ্রাধিকার	৬ মাস
চুডান্ড সমশ্বসীমা	26-20-5029
সংশো <del>ধি</del> ত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
মন্তব্য	27–10–2020: Factory authorities have submitted their DEA to DIFE on 12– August–2020. As–built drawing has not been found at site during inspection. No load plan, load marking or load management program has been observed during inspection. 12.01.2021: According to the 123th task force meeting the factory management has submitted their document on december–8–2019. They have been waiting for approval. 25–08–2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. 29.01.2023: DEA report has received approval from DIFE on 23 November 2022. Retrofit work was on going.
সংশক্তিসমূহ (১)	

## মংখ্<del>ব</del>াক্তসমূহ (১)



### ৪. পর্ববেষ্ষণ

পরিদর্শন পর্ববেষ্ণণ	Non engineered joint and bracing system
ক্যাপ	
<u>আইটেম</u>	
ক্যাটাগরি	

### ৪.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	The joint of steel structure needs to be checked by building engineer and the
.,,,,	bracing system is required to ensure the stability of the structure.
সুপারিশের	
্ <u>ত</u> িখ্যসূত্র	
কারখানার	
কাৰ্যক্ৰম	We have not taken action but it will be implemented within the final timeline
<u>অগ্রা</u> খিকার	৬ মাস
চুডান্ত	24 14 2410
সম্প্রসীমা	26-20-5029
সংশোধিত	
সময়সীমা	07-07-7940
<u>অগ্রগতির</u>	সংশোধিত
অবস্থা	
	27-10-2020-Found RCC structure framing system during inspection. Factory
	management removed their non engineering steel structure. 12.01.2021-Found
	RCC structure framing system during inspection. Factory management removed
	their non engineering steel structure. 17-08-2021: The factory management will
	be submitted their final revised design & drawing on 22-08-2021 as well as
	waiting for approval. 25-08-2022: Non Engineering Steel Shed located was 3rd
	floor . factory demolish this shed. After Submission of DEA report including roof top
<b>মন্ত</b> ব্য	steel shed to DIFE, DIFE have some correction. Factory management says that,
	they has been start to work this correction & Corrected DEA report will submit to
	DIFE as soon as possible. 29.01.2023: Non Engineering Steel Shed located was 3rd
	floor . factory demolish this shed. After Submission of DEA report including roof top
	steel shed to DIFE, DIFE have some correction. Factory management says that,
	they has been start to work this correction & Corrected DEA report will submit to
	DIFE as soon as possible.
70306	

### সংখুক্তিসমূহ (২)



