

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	শোলন সোয়েটারস লিঃ
ঠিকানা	Plot-A-118. S-36, BSCIC, Konabari, Gazipur
কারখানার কোড	GZP 309
কালার কোড	

মুল্যারনের ধরণ: কাঠামোগত মুল্যারন	পর্ববেষ্ফণের তারিখ: ১২–০৪–২০২৩
১. পর্যবেষ্ণণ	

পরিদর্শন পর্ববেষ্ডণ	Moderated Stressed Column
ক্যাপ্	
আই(টেম্	
ক্যাটাগরি	

১.১. কাৰ্যক্ৰম

	Factory Engineer to review design, loads and columns stresses in area identified
কাৰ্শক্ৰম	above B6 column.
সুপারিশের	
ভিখ্যসূত্র	
কার্থানার	
কাৰ্যক্ৰম	
	প্রযোগ্য নর
চূডান্ত সমশ্বসীমা	_
সংশোধিত সমশ্রসীমা	07-07-7940
অগ্রগতির অবস্থা	চলমাল
মঙ্বা	O9-April-2019: DEA reports and submission letter to DIFE have been found on site. Approval of DEA report is In progress. O7-Nov-2019: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. O4-Mar-2020: DEA report has been received by DIFE dated on 10.12.2018. But, some mismatch are found in DEA documents and as built drawings. Evidence of ferro scan and column strip cutting were missing in DEA report. Toilet build up level are not match with as built drawing. Some build up observed in wash section but missing in drawing. Layout and capacity of plastic water tank mentioned in as built drawing are not match with as built condition. 19.10.2020: DEA report and design drawing submitted to DIFE for approval and the letter was found onsite. O6.01.2021: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found at site. Received copy of submission of DEA report to DIFE has been found. 10.08.2021: DEA report has been found at site. Received copy of submission of DEA report has been found at site but not updated. Factory have some correction. After complete all correction they submit updated DEA document to DIFE as son as possible. 12-04-2023: Same as previous visit.
সংখ্যুক্ত	সমূহ (৪)









পরিদর্শন পর্ববেষ্ডণ	Moderated Stressed Column
ক্যাপ আইটেম ক্যাটাগরি	

২.১. কাৰ্যক্ৰম

1.0. ALICA	
	Verify in-situ concrete stresses either by 100mm dia. cores or existing cylinder strength
কাৰ্যক্ৰম	data for identified B6 columns.
সুপারিশের	
<u>তখ্যসূত্র</u>	
কার্খানার	
কাৰ্যক্ৰম	্ব প্রযোগ্য নর
<u>শুখ্যাসকার</u> চুড়ান্ত	
্বুড়াড় সময়সীমা	-
সংশোধিত	07-07-7940
সমশ্রসীমা	
অগ্রগতির	সংশোধিত
অবস্থা	
মন্তব্য	09–April–2019: Core test results have been found on site with different name of the factory. No evidence of core cutting have been observed on site. 07–Nov–2019: Core test results have been found on site with different name of the factory. No evidence of core cutting has been observed on site. 04–Mar–2020: Core test repot was found but factory name mentioned in core test report is not matched. Also, evidence of core cutting was not possible to verify due to plastering work. 19.10.2020: DEA report was submitted to DIFE for approval which covers the core test report. But the core test report states different factory name and no core cutting evidence was seen during inspection. 06–01–2021: Core test results have been found on site with different name of the factory. No evidence of core cutting have been observed on site. 10.08.2021: Core test results have been found on site with different name of the factory. factory management says that, when the DEA work start & Core has been taken of the building then the factory name is Mega Fashion Wear Ltd. DEA Completion, return for correction & resubmission continue after a long time. In the mean time factory name is change by Shanon Sweater Ltd. Again after a same day factory change name by Swan Sweater Ltd. Also we verify core layout plan. core layout plan are matched with provide core layout plan. 12.04.2023: Completed.

সংযুক্তিসমূহ (৮)









পরিদর্শন পর্ববেষ্ডণ	Moderated Stressed Column
ক্যাপ্	
আই(টেম্	
ক্যাটাগরি	

৩.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	
	প্রযোগ্য নর
চুডান্ড সমশ্বসীমা	
সংশোধিত সময়সীমা	02-02-2290
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	09–April–2019: Load plan has been found without approval and not posted. 07–Nov–2019: No load marking has been observed at site. Load plan without seal and signature has been found at site. 04–Mar–2020: Load plan has been found posted but not approved yet. Also, no load marking has been observed at site. 19.10.2020: Load plan was found but not approved. They submitted load plan for approval. Load marking was not given on each floors.at site. 06.01.2021: Load plan was found but not approved. They submitted load plan for approval. Load marking was not given on each floors. 10.08.2021: Load plan was found but not approved. They submitted load plan for approval. Load marking was not given on each floors. 17.08.2022: Factory has been submit DEA report to DIFE but not approved yet. so approved floor load plan not found during visit day. Load marking not found some area. 12.04.2023: Same as previous.

সংশুক্তিসমূহ (৪)









পরিদর্শন পর্শবেষ্কণ	Lateral Stability System
ক্যাপ্	
আহডেম ক্যাটাগরি	

৪.১. কাৰ্শক্ৰম

কাৰ্যক্ৰম	Building Engineer needs to check existing flat slab system. Lateral system is
	required to ensure stability of the structure.
সুপারিশের	
ভখ্যসূত্র	
কার্খানার	
কাৰ্যক্ৰম	
	প্রযোগ্য নয়
চুডান্ত	
সময়সীমা	
সংশোধিত	02-02-229
সময়সীমা	- 0 - 0 U I -
অ গ্রগতির	চলমান
অবস্থা	
মন্তব্য	09–April–2019: DEA reports and submission letter to DIFE have been found on site. Approval of DEA report is In progress. 07–Nov–2019: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 04–Mar–2020: This issue is covered in DEA. DEA report has been received by DIFE dated on 10.12.2018. 19.10.2020: DEA report was submitted on 2018 received by DIFE for approval. 06–01–2021: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 10.08.2021: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 17.08.2022: DEA report has been found at site but not updated. Factory have some correction. After complete all correction they submit updated DEA document to DIFE as son as possible. 12.04.2023: Same as previous.

সংযুক্তিসমূহ (৪)







