

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তখ্য

কারখানার নাম	এ্যাংগোরা সোমেটারস লিঃ
ঠিকানা	79-B, Malibagh Chowdhury Para, Dhaka
কারখানার কোড	DHK047
কালার কোড	

মুল্যায়নের ধরণ: কাঠামোগত মুল্যায়ন	পর্যবেষ্ফণের তারিখ: ০৩–০৪–২০২৩
১. পর্যবেষ্ণণ	

পরিদর্শন পর্শবেষ্ণণ	Crack and Dampness
ক্যাপ্	
<u>আইটেম</u>	
ক্যাটাগরি	

১.১. কাৰ্যক্ৰম

কাৰ্শক্ৰম	Cracked and partially damaged net cement finished topping in floors and stair cases of the building shall be repaired by adopting appropriate method for both aesthetic and serviceability requirements.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	Action has been taken
<u>অগ্রা</u> খিকার	প্রযোগ্য নয়
চুডান্ড সময়সীমা	75-09-5078
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	শুৰু হুম্মনি
মন্তব্য	20.09.2020: Crack and partially damaged net cements finished toping on floor and stair cases. Some places repair. It is ongoing process. 10/12/2020: Dampness found mostly on toilet areas walls which are mostly observed in the stair cases. They should be checked by an engineer and corrected properly. 07/06/2021: Dampness found mostly on toilet areas walls which are mostly observed in the stair cases. The factory management is now saying that they will solve this issue within one month. 22.08.2021: Dampness found mostly on toilet areas walls which are mostly observed in the stair cases. The factory management is now saying that they will solve this issue within one month. 01/08/2022: Cracks and dampness were found in the stair cases on the date of inspection. 03/04/2023: Cracks and dampness were found in the stair cases on the date of inspection.

সংখুক্তিসমূহ (৪)









পরিদর্শন পর্ববেষ্ফণ	Un-Approved vertical extension
ক্যাপ আইটেম ক্যাটাগরি	

২.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	The roof top shall be kept clean. The small store room used for waste fabric shall be removed from the roof top to satisfy the requirements of RAJUK approved plan. The roof top should be kept clean and tidy.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্যক্রম	Action has been taken
<u>অগ্রা</u> ধিকার	প্রব্যোগ্য নর
চুড়ান্ড সমশ্রসীমা	22-02-2028
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	20.09.2020: There is no un approved vertical extension. Roof top will need keep cleen. 10/12/2020: No un-Approved vertical extension found on the visiting date. 07/06/2021: No un-Approved vertical extension found during inspection. 22.08.2021: No un-Approved vertical extension found during inspection. 01/08/2022: No un-Approved vertical extension found during inspection date. 03/04/2023: During the visit date no un approved vertical extension was observed.

সংখুক্তিসমূহ (২)





৩. পর্যবেষ্ণণ

পরিদর্শন পর্ববেষ্ <u>ষ</u> ণ	Floor Load Plan
ক্যাপ	
আইটেম	
ক্যাটাগরি	

৩.১. কাৰ্যক্ৰম

O. 9. 11 14	T .
কাৰ্যক্ৰম	The factory owner has been instructed to prepare and submit a load plan for vetting. Once it is submitted by the factory owner, it will be duly vetted. The factory owner should arrange displaying the approved load plan for each floor on the wall in a visible loaction and shall adhere to it.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	Action has been taken
	প্রযোগ্য নর
চুডান্ড সমশ্রসীমা	20-20-5028
সংশোধিত সময়সীমা	02-05-2590
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	20.09.2020: This issue covered with DEA. Factory owner engage a consulting firm to prepare load plan. Consulting firm already take core sample from column beam and slab. They have submitted all document to DIFE and waiting for review. 10/12/2020: The factory management firstly submitted their DEA to DIFE RCC on 20/05/2019. On 29/12/2019 & 03/02/2020, they've re-submitted their DEA due to some reviews. After last submission no taskforce meeting held regarding this issue yet. The factory management is agreed to do all structural safety remediation works after getting approval from DIFE RCC. 07/06/2021: Same as previous. The factory management firstly submitted their DEA to DIFE RCC on 20/05/2019. On 29/12/2019 & 03/02/2020, they've re-submitted their DEA due to some reviews. After last submission no taskforce meeting held regarding this issue yet. The factory management is agreed to do all structural safety remediation works after getting approval from DIFE RCC. 22.08.2021: Same as previous. The factory management firstly submitted their DEA to DIFE RCC on 20/05/2019. On 29/12/2019 & 03/02/2020, they've re-submitted their DEA due to some reviews. After last submission no taskforce meeting held regarding this issue yet. The factory management is agreed to do all structural safety remediation works after getting approval from DIFE RCC. 01/08/2022: DEA report and floor load plan to be resubmitted to DIFE as soon as possible. 03/04/2023: Factory is not willing to do the DEA, they have not make a single process after the previous visit.





পরিদর্শন পর্শবেষ্ডণ	Load intensity
ক্যাপ ক্যান	
<u>আই্টেস</u>	
ক্যাটাগরি	

৪.১. কার্যক্রম

কাৰ্যক্ৰম	The consultants strongly recommed storing any type of cartoon boxes, finished products and fabrics in such a manner so that intensity of loading should not exceed 42 psf (2.0 kN/m2)
সুপারিশের	
ভিখ্যসূত্র	
কারখানার	A sking has been below
কাৰ্যক্ৰম	Action has been taken
অগ্রাধিকার	প্রব্যোগ্য নয়
চুডান্ড	
<u> </u>	
সংশোধিত	
সমশ্রসীমা	07-07-7940
অগ্রগতির	
অবস্থা	চলমান
	20.09.2020: This issue coverd with Load plan. We suggest them storing any type of cartoon
	boxes, finished products and fabrics in such a manner so that intensity of loading should not

exceed 42 psf (2.0 kN/m2) 10/12/2020: Overloading found on several floors on the upper tier floors of the building. The factory management is instructed to reduce their floor loads under 42 psf (2.0 kN/m2). Because of its a matter of load plan connected to DEA, the factory management firstly submitted their DEA to DIFE RCC on 20/05/2019. On 29/12/2019 & 03/02/2020, they've re-submitted their DEA due to some reviews. After last submission no taskforce meeting held regarding this issue yet. The factory management is agreed to do all structural safety remediation works after getting approval from DIFE RCC. 07/06/2021: Same as previous. Overloading found on several floors on the upper tier floors of the building. The factory management is instructed to reduce their floor loads under 42 psf (2.0 kN/m2). Because of its a matter of load plan connected to DEA, the factory management firstly submitted their DEA to DIFE RCC on 20/05/2019. On 29/12/2019 & 03/02/2020, they've re-submitted their DEA due to some reviews. After last submission no taskforce meeting held regarding this issue yet. The factory management is agreed to do all structural safety remediation works after getting approval from DIFE RCC, 22.08,2021: Same as previous. Overloading found on several floors on the upper tier floors of the building. The factory management is instructed to reduce their floor loads under 42 psf (2.0 kN/m2). Because of its a matter of load plan connected to DEA, the factory management firstly submitted their DEA to DIFE RCC on 20/05/2019. On 29/12/2019 & 03/02/2020, they've re-submitted their DEA due to some reviews. After last submission no taskforce meeting held regarding this issue yet. The factory management is agreed to do all structural safety remediation works after getting approval from DIFE RCC. 01/08/2022:Multiple floors were found to be overloaded during the inspection date. 03/04/2023: No approved load plan was

সংশক্তিসমহ (৪)

found. DEA pending.

মন্তব্য







