



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	জেকে ক্যাশনস লিমিটেড।
ঠিকানা	771-776, Shewrapara, Begum Rokeya Sharani, Mirpur, Dhaka
কারখানার কোড	DHK276
কালার কোড	
মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: -
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	Drawings such as full set of structural design drawing, floor load plan are not available.
কাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Prepare full set of as built structural drawing, floor load plan and prepare/update calculations showing the structural adequacy of the floor system taking into account the factory design imposed loading and the as built structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	structural drawing has been found. structural adequacy of the floor and floor load plan will be prepared by "sthapona" (consulting firm) within July 2016
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	০৬-১২-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	CVV Date: 15/03/2020 The factory has not prepared yet a full set of structural design drawing, floor load plan but now they are agree to complete this issue within next two month. On visit date 23/11/2020: Not started anything yet regarding Structural design & drawings. No agreement done with any DIFE enlisted consulting firm to do the works. Now the factory management is instructed to do all Structural design & drawings along with roof top shed and vetted load plan by an enlisted consulting firm of DIFE and submit them to DIFE RCC within 31/12/2020. On 14.02.2021: Floor load plan as well as design drawing was not found. No agreement copy found with any enlisted consulting firm of DIFE. On visit date 30/05/2021: Same as previous. Not started anything yet regarding Structural design & drawings. No agreement done with any DIFE enlisted consulting firm to do the works. Now the factory management is instructed to do all Structural design & drawings along with roof top shed and vetted load plan by an enlisted consulting firm of DIFE and submit them to DIFE RCC within 30/06/2021. On visit date 22/08/2021: Same as previous. Not started anything yet regarding Structural design & drawings. No agreement done with any DIFE enlisted consulting firm to do the works. Now the factory management is instructed to do all Structural design & drawings along with roof top shed and vetted load plan by an enlisted consulting firm of DIFE and submit them to DIFE RCC within 25/09/2021.