

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তখ্য

কারখানার নাম	ত্মালীম নীট ওয়্যারম লিঃ
ঠিকানা	27, Harunabad, Senanibas Road, Section # 12, Pallabi, Dhaka
কারখানার কোড	DHK037
কালার কোড	

মুল্যামনের ধরণ: কাঠামোগত মুল্যামন	পর্যবেষ্ফণের তারিখ: ০২–০৪–২০২৩
১. পর্যবেষ্ফণ	

পরিদর্শন পর্ববেষ্ক্রণ ক্যাপ আইটেম ক্যাটাগরি

১.১. কাৰ্যক্ৰম

5.3. YITEN		
কাৰ্যক্ৰ		A detailed Engineering assessment should be completed
সুপারি		
ত্তখ্যসূ		
		We have not been taken any action yet but agreed to complete within the given
কাৰ্যক্ৰ		timeline.
		৬ মাস
চুডান্ড সময়র্গ	गोभा	27-0F-502d
সংশো সমশ্রু		07-07-7940
অগ্রগ্র অবস্থা		চলমান
মন্তব্য		Previous Timeline: N/A, during CAP (CAP-01) explanation factory claimed completed. Final Timeline: 08/11/2017. Not taken any action regarding this issue but factory agreed to complete the issue within the timeline. 09/03/2020: DEA has been submitted to DIFE for approval. 02/09/2020: DEA has been submitted on 04/07/19 for approval but not approved yet by taskforce. 08/12/2020: DEA has been submitted to DIFE on 04.07.19 for approval. 17/02/2021: A notification meeting held on September 23, 2020 and some review was found But review item is not submitted yet. 09/06/2021: The factory management have submitted all structural design & drawings by an enlisted firm of DIFE to DIFE RCC on 04/07/2019. A notification meeting held on RCC office regarding this issue in presence of the factory management & consulting firm personnel on 23/07/2020. They were told to re–submit these design & drawings with some reviews to DIFE RCC within 11/10/2020. But those are not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC within 10/07/2021. 23.08.2021: Correction Design drawing not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC 16/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible. 02/04/2023: DEA report should be resubmitted to DIFE for approval as soon as possible.

সংযুক্তিসমূহ (৪)










পরিদর্শন পর্ববেষ্কণ	As built drawing
ক্যাপ	
আইটেম্	
ক্যাটাগরি	

২.১. কাৰ্যক্ৰম


কাৰ্যক্ৰম A as built drawing needs to prepare

সুপারিশের তখ্যসূত্র	
	We have not been taken any action yet but agreed to complete within the given timeline.
<u>অগ্রা</u> ধিকার	
চুডান্ড সমশ্বসীমা	27-0P-502d
সংশো ধি ত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
মন্তব্য	Previous Timeline: N/A, during CAP (CAP-O1) explanation factory claimed completed. Final Timeline: 08/11/2017. Not taken any action regarding this issue but factory agreed to complete the issue within the timeline. 09/03/2020: As built drawing has been submitted as a part of DEA to DIFE for approval. 02/09/2020: Same as last inspection. 08/12/2020: As built drawing is a part of DEA. DEA has been submitted to DIFE on 04.07.19 for approval but not found any taskforce meeting for this factory yet. 09/06/2021: This issue covers under DEA. The factory management have submitted all structural design & drawings by an enlisted firm of DIFE to DIFE RCC on 04/07/2019. A notification meeting held on RCC office regarding this issue in presence of the factory management & consulting firm personnel on 23/07/2020. They were told to re–submit these design & drawings with some reviews to DIFE RCC within 11/10/2020. But those are not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC within 10/07/2021. 23.08.2021: Correction Design drawing not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC 16/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.

সংখুক্তিসমূহ (৪)









৩. পর্ববেষ্ণণ

পরিদর্শন পর্ববেষ্কণ

Core test

ক্যাপ আইটেম ক্যাটাগরি

৩.১. কাৰ্যক্ৰম

	Coring with 4 nos. 4in cores (3 in when taken from column) for each of the building & scanning of rebars at ground floor
সুপারিশের	

সুপা।রশের তথ্যসূত্র

কার্থানার We have not been taken any action yet but agreed to complete within the given কাৰ্যক্রম timeline.

অগ্রাধিকার ৬ মাস

চূড়ান্ত সময়সীমা

22-09-5029

সংশোধিত সমশ্বসীমা

07-07-7900

অগ্রগতির অবস্থা

মন্তব্য

চলমাল

Previous Timeline: N/A, during CAP (CAP-01) explanation factory claimed completed. Final Timeline: 08/11/2017. Not taken any action regarding this issue but factory agreed to complete the issue within the timeline. 09/03/2020: Core test has been done as a part of DEA. 02/09/2020: Progress status same as last inspection. 08/12/2020: Core test has been completed as a part of DEA. 17/02/2021: same as previous. 09/06/2021: This issue covers under DEA. The factory management have submitted all structural design & drawings by an enlisted firm of DIFE to DIFE RCC on 04/07/2019. A notification meeting held on RCC office regarding this issue in presence of the factory management & consulting firm personnel on 23/07/2020. They were told to re-submit these design & drawings with some reviews to DIFE RCC within 11/10/2020. But those are not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC within 10/07/2021. 23.08.2021: This issue covers under DEA. The factory management have submitted all structural design & drawings by an enlisted firm of DIFE to DIFE RCC on 04/07/2019. 16/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible. Core Test report was found during inspection date. 02/04/2023: This issue covers under DEA. DEA report should be resubmitted to DIFE for approval as soon as possible. Core Test report was found during inspection date.

সংখুক্তিসমূহ (৪)









পরিদর্শন পর্শবেষ্ষণ	Adequacy
ক্যাপ	
পাহ(৬ম ক্যাটাগরি	

৪.১. কাৰ্যক্ৰম

· 0 · 1 · 1 · 1 · 1 · ·	
কাৰ্যক্ৰম	A structural adequacy of the building will be needed to further vertical extention .
<u>সুপারি</u> শের	A structural adequacy of the ballating will be needed to further vertical extention.
তুশাসূত্র তথ্যসূত্র	
	We have not been taken any action yet but agreed to complete within the given
কাৰ্যক্ৰম	timeline.
অগ্রাধিকার	৬ মাস
চুডান্ত সমশ্বসীমা	27-0P-502d
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
ম ন্তব্য	Previous Timeline: N/A, during CAP (CAP-01) explanation factory claimed completed. Final Timeline: 08/11/2017. Not taken any action regarding this issue but factory agreed to complete the issue within the timeline. 09/03/2020: Structural adequacy has been completed as a part of DEA. 02/09/2020: Same as last inspection. 08/12/2020: Structural adequacy is a part of DEA. DEA has been submitted to DIFE on 04.07.19 for approval but not found any taskforce meeting for this factory yet. 17/02/2021: A notification meeting held on September 23, 2020 and some review was found But review item is not submitted yet. 09/06/2021: This issue covers under DEA. The factory management have submitted all structural design & drawings by an enlisted firm of DIFE to DIFE RCC on 04/07/2019. A notification meeting held on RCC office regarding this issue in presence of the factory management & consulting firm personnel on 23/07/2020. They were told to re-submit these design & drawings with some reviews to DIFE RCC within 11/10/2020. But those are not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC within 10/07/2021. 23.08.2021: This issue covers under DEA. Correction Design drawing not submitted yet. Now the factory management is instructed to submit these design & drawings with proper corrections by their consulting firm to DIFE RCC . 16/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible. 02/04/2023: DEA report should be resubmitted to DIFE for approval as soon as possible.