



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	অটোটেম্প কেব্রিকস লিমিটেড
ঠিকানা	NURUL SHOPPING COMPLEX, 5 NO, SUJAT NAGAR, PALLABI, MIRPUR-12, DHAKA-1216
কারখানার কোড	DHK075
কালার কোড	
মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: -
১. পর্যবেক্ষণ	

পরিদর্শন পর্ববেক্ষণ	Floor Load Plan
কাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	The factory owner has been instructed to prepare and submit a load plan for vetting. Once it is submitted by the factory owner, it will be duly vetted. The factory owner should arrange displaying the approved load plan for each floor on the wall in a visible location and shall adhere to it.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have no taken any action but we will agreed to complete within timeline
অগ্রাধিকার	প্রশোজ্য নয়
চূড়ান্ত সময়সীমা	০১-০৭-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	Previous Timeline: 12-Oct-16, Final Timeline: 1-Jul-17. Factory has no taken any action yet but they will agreed to complete within timeline On Visit Date 04/10/2020: The factory management has submitted their Architectural drawing, Structural drawing & Load Plan on 11/04/2018. On 13/09/2028 a taskforce meeting held on this factory. Some reviews were told to re-submit by the consulting firm or factory management, but no design or drawings were re-submitted. Now it has been 2 years spent from last submission. On the visiting date we've found that this factory has took the adjacent building's 3rd floor as using for sewing floor. So that building should be included in DEA. Now the factory management is instructed to re-submit all design & drawings along with those reviews within 05/11/2020. 11.02.21 visit observation: The factory management has submitted their Architectural drawing, Structural drawing & Load Plan on 11/04/2018. On 13/09/2028 a taskforce meeting held on this factory. On the visiting date we've found that this factory has took the adjacent building's 3rd floor as using for sewing floor. Now the factory management is instructed to re-submit all design & drawings along with those reviews. On 10.08.2021: Required design drawing has been not submitted yet.

২. পর্ববেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Technical Documents
কাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	As built structural and Architectural drawings to be prepared for the building. As part of this process building engineer will be required to make a number of checks on the as-built construction.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have no taken any action but we will agreed to complete within timeline
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০১-১১-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	Previous Timeline: N/A. Factory was claim complete this issue during CAP Explanation. Final Timeline: 1-Nov-17. Factory has no taken any action yet but they will have agreed to complete within timeline. On Visit Date 04/10/2020: The factory management has submitted their Architectural drawing, Structural drawing & Load Plan on 11/04/2018. On 13/09/2028 a taskforce meeting held on this factory. Some reviews were told to re-submit by the consulting firm or factory management, but no design or drawings were re-submitted. Now it has been 2 years spent from last submission. On the visiting date we've found that this factory has took the adjacent building's 3rd floor as using for sewing floor. So that building should be included in DEA. Now the factory management is instructed to re-submit all design & drawings along with those reviews within 05/11/2020. 11.02.21 visit observation: There were no technical documents in factory on visit date. but The factory management has submitted their Architectural drawing, Structural drawing & Load Plan on 11/04/2018. On 10.08.2021: Required design drawing as well as technical has been not submitted yet.

৩. পর্যবেক্ষণ

পরিদর্শন পর্ববেক্ষণ	Vertical Extension
কাপ আইটেম ক্যাটাগরি	

৩.১. কার্যক্রম

কার্যক্রম	No vertical extension of the building shall be made without detail engineering assessment.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have no taken any action but we will agreed to complete within timeline
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০১-১১-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	Previous Timeline: N/A. Factory was claim complete this issue during CAP Explanation. Final Timeline: 1-Nov-17. Factory has no taken any action yet but they will have agreed to complete within timeline. On visit Date 04/10/2020: A steel shed found on the roof top. The factory management is saying that it was constructed for prayer purpose. But it's not using for prayer. now it should be included in DEA. 11.02.21 visit observation: A steel shed was found on the roof in last visit but on visit date we did not found shed in roof. On 10.08.2021: A no structural steel shed was found previously but They removed it recently.

8. পর্ববেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Foundation Adequacy
কাপ আইটেম ক্যাটাগরি	

৪.১. কার্যক্রম

কার্যক্রম	it should be mentioned that from this site visit only, the consultants cannot conclusively decide on the structural adequacy and safety of the building . Owner is asked to get soil exploration report in order to check foundation adequacy.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have no taken any action but we will agreed to complete within timeline
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০১-১১-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	Previous Timeline: N/A. Factory was claim complete this issue during CAP Explanation. Final Timeline: 1-Nov-17. Factory has no taken any action yet but they will have agreed to complete within timeline. On Visit Date 04/10/2020: The factory management has submitted their Architectural drawing, Structural drawing & Load Plan on 11/04/2018. On 13/09/2028 a taskforce meeting held on this factory. Some reviews were told to re-submit by the consulting firm or factory management, but no design or drawings were re-submitted. Now it has been 2 years spent from last submission. On the visiting date we've found that this factory has took the adjacent building's 3rd floor as using for sewing floor. So that building should be included in DEA. Now the factory management is instructed to re-submit all design & drawings along with those reviews within 05/11/2020. 11.02.21 visit observation:There were no Foundation Adequacy report in factory on visit date. The factory management has submitted their Architectural drawing, Structural drawing & Load Plan on 11/04/2018 On 10.08.2021: No foundation adequacy report found on site.