



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	কতুল্লা, এয়াপবেলস
ঠিকানা	B-68/1 Wapda Road, Jalkuri, Siddirganj, Narayanganj
কারখানার কোড	NRY087
কালার কোড	
মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: ০১-০২-২০২৩
১. পর্যবেক্ষণ	

পরিদর্শন পর্ববেষ্টিত	During inspection, bracing for lateral stability in 1st and GF was not found.
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Verify the lateral stability of the structure and confirm the requirement of any bracing of the structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have already engaged consultant to verify lateral stability of the structure to confirm the requirement of any bracing of the structure.
অগ্রাধিকার	৬ সপ্তাহ
চূড়ান্ত সময়সীমা	১৫-০৯-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	27-10-2020, They have already talk to their consultant engineer to verify lateral stability of the structure. 13.01.2021-During inspection, bracing for lateral stability in 1st and GF was not found. But they have already talk to their consultant engineer to verify lateral stability of the structure. 03-06-2021 (CVV4) : During inspection, bracing for lateral stability in 1st and GF was not found. But they have already talk to their consultant engineer to verify lateral stability of the structure but not yet. 24-Aug-2021 (CVV5) : As-built architectural drawing, structural drawing & DEA report have been prepared and submitted to DIFE for approval ,only submission letter of that is available. 28-Aug-2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. Proposed Bracing layout plan & sectional drawing found on site during visit. 01-Feb-2023: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible.


সংযুক্তিসমূহ (৪)



১.২. কার্যক্রম

কার্যক্রম	Install vertical bracing if required.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We shall Install vertical bracing after getting the stability report if it requires
অগ্রাধিকার	
চূড়ান্ত সময়সীমা	১৫-০৯-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	28-Aug-2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. Proposed Bracing layout plan & sectional drawing found on site. 01.Feb.2023: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible.

সংযুক্তিসমূহ (২)



২. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	During document review floor load plan and material test report were not found.
ক্যাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	Develop full set of floor load plan showing loading details, and conduct materials test.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have already developed floor load plan by DEA and done material test report from BUET
অগ্রাধিকার	৬ মাস
চূড়ান্ত সমন্বয়সীমা	-
সংশোধিত সমন্বয়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	27-10-2020, They have all kind test reports & we found all kinds report at factory. 13.01.2021: No floor load plan has been found during inspection but as built drawing material test report was found. 03-06-2021 (CVV4): No floor load plan has been found during inspection but as built drawing material test report was found. 24-Aug-2021 (CVV5): Floor load plan has not found during inspection , materials test report is available at factory. 28-Aug-2022: Materials test report & floor load plan drawing is available at factory during visit. but floor load plan are not posted on floor because they are waiting for approved floor load plan. 01.Feb.2023: Materials test report & floor load plan drawing is available at factory during visit. but floor load plan are not posted on floor because they are waiting for approved floor load plan.

সংযুক্তিসমূহ (৬)

