

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তখ্য

কার্থানার নাম	নিট কন
115) 4 01611	House- 247, Word-08, Block-B, Purbapara Enayetnagor, Siddir gonj, Narayanganj
কারখানার কোড	NRY134
কালার কোড	

মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্ববেষ্ফণের তারিখ: ৩১–০৮–২০২২
১. পর্যবেষ্ণণ	

পরিদর্শন পর্ববেষ্ণণ	High Stress columns
ক্যাপ্	
<u>আইটেম</u>	
ক্যাটাগরি	

কাৰ্যক্ৰম	Factory Engineer to review design, loads and columns stresses in area identified above.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	We have done DEA by human properties ltd to assess design review, load and columns stresses.
অগ্রাধিকার	৬ সপ্তাহ
চূডান্ড সমশ্রসীমা	o & − o ⊘ − ≤ o ∑ Ø
সংশোধিত সমশ্বসীমা	07-07-7940
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	On-08-07-2020- The factory got certificate of business as usual (structure) 25-04-2019. During inspection found vetted load plan on every floor .CVV2: 13-Oct-2020 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor CVV3: 26-Jan-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor . CVV4: 23-Aug-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor . 31/08/2022: The DEA report has received approval from DIFE and also received 'Certificate of Business as Usual' .





২. পর্ববেষ্ফণ

পরিদর্শন পর্শবেষ্ডণ	High Stress columns
ক্যাপ্	
আইটেম	
ক্যাটাগরি	

কাৰ্শক্ৰম	Verify insitu concrete stresses either by 100mm dia. cores or existing cylinder strength data for E2 & F4 columns or 100mm dia. cores from 4 columns.
সুপারিশের তখ্যসূত্র	
কার্য্যানার কার্যক্রম	We have completed core cutting.
অগ্রাধিকার	৬ সম্ভাহ
চুডান্ড সমশ্বসীমা	o & − o ⊘ − ≤ o ? Ø
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	On-08-07-2020- The factory got certificate of business as usual (structure) 25-04-2019. During inspection found vetted load plan on every floor CVV2: 13-Oct-2020 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor CVV3: 26-Jan-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor . CVV4: 23-Aug-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor 31/08/2022: The DEA report has received approval from DIFE and also received 'Certificate of Business as Usual'.





পরিদর্শন পর্ববেষ্ণণ	High Stress columns
ক্যাপ আইটেম	
ক্যাটাগরি	

	,
কাৰ্যক্ৰম	Produce and actively manage a loading plan for all floor plates within the factory
141 1024	giving consideration to floor capacity and column capacity.
সুপারিশের	
ত্ত্থ্যসূত্র	
কারখানার	We have completed the load plan
কাৰ্যক্ৰম	We have completed the load plan.
অগ্রাধিকার	৬ মাস
চুডান্ড	
<u> </u>	86-07-5074
সংশোধিত	
সমশ্রসীমা	07-07-7940
অগ্রগতির	সংশোধিত
অবস্থা	
	On-08-07-2020- The factory got certificate of business as usual (structure)
	25-04-2019. During inspection found vetted load plan on every floor CVV2: 13-
	Oct-2020 We have found complete DEA report, Certificate of Business as Usual
মন্তব্য	(Structural) and vetted load plan on the every floor CVV3: 26-Jan-2021 We have
	found complete DEA report, Certificate of Business as Usual (Structural) and
	vetted load plan on the every floor . CVV4: 23-Aug-2021 We have found complete
	DEA report, Certificate of Business as Usual (Structural) and vetted load plan on
	· ' '
	the every floor 31/08/2022: The DEA report has received approval from DIFE and
	also received 'Certificate of Business as Usual' .





৪. পর্যবেষ্ণণ

পরিদর্শন পর্ববেষ্ডণ	Hair cracks in load bearing members
ক্যাপ্	
আই(টেম্	
ক্যাটাগরি	

কাৰ্যক্ৰম	Sections of plaster finish to wall to be removed to investigate if cracks penetrate the building structure. Investigation needed to determine why cracks occurring.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	We have checked the cracks and found it is not penetrating.
অগ্রাধিকার	৬ সম্ভাহ
চুড়ান্ত সমশ্বসীমা	o & − o ⊘ − ≤ o ? Ø
সংশোধিত সময়সীমা	02-02-2290
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	On-08-07-2020- The factory got certificate of business as usual (structure) 25-04-2019. During inspection found vetted load plan on every floor CVV2: 13-Oct-2020 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor CVV3: 26-Jan-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor . CVV4: 23-Aug-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor 31/08/2022: No Hair cracks were found in load bearing members during inspection date.





পরিদর্শন পর্ববেষ্ফণ	Hair cracks in load bearing members
ক্যাপ আইটেম	
ক্যাটাগরি	

Carry out any remedial actions as directed by the Building Engineer.

৫.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম

earry out any remedian actions as an ected by the banding Engineer.
We have checked the cracks and found it is not penetrating.
৬ মাস
26-07-507
07-07-7940
সংশোধিত
On-08-07-2020- The factory got certificate of business as usual (structure) 25-04-2019. During inspection found vetted load plan on every floor CVV2: 13-Oct-2020 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor CVV3: 26-Jan-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor CVV4: 23-Aug-2021 We have found complete DEA report, Certificate of Business as Usual (Structural) and vetted load plan on the every floor 31/08/2022: No Hair cracks were found in load bearing members during inspection date.

সংযুক্তিসমূহ (২)



