

মুল্যারনের ধরণ: কাঠামোগত মুল্যারন

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

পর্ববেষ্ফণের তারিখ:

ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	আন্জির টেরিটাও্রেল লিঃ
ঠিকানা	Gazirchat, Baipail, Ashulia
কারখানার কোড	DHK055
কালার কোড	

় পর্ববেষ্ফণ	
শ্ববেক্ষণ	oor Load Plan
ক্যাপ আইটেম ক্যাটাগরি	
১.১. কাৰ্যক্ৰয়	ন
কাৰ্শক্ৰম	The factory owner has been instructed to prepare and submit a load plan for vetting. Once it is submitted by the factory owner, it will be duly vetted. The factory owner should arrange displaying the approved load plan for each floor on the wall in a visible loaction and shall adhere to it.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্বক্রম	we will take action on it by contact with a DEA IIIII to complete the work
	প্রযোগ্য নয়
চুডান্ত সমর্মীমা	@o-77-507d
সংশোধিত সময়সীমা	02-02-2940
অগ্রগতির অবস্থা	চলমাল
মন্ত ব্য	Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not started anything on floor load plan. Dated on 06.07.2020: This factory owner have made an agreement with consulting firm name is Benchmark and they have submitted this drawing to DIFE on 3rd October'18 and waiting for approval. They have submitted their DEA on 04.04.19 15/11/20 Visit observation:They have resubmitted their design drawings on 11th july,2019 and task force meeting was held on 6th august,2019.after that the factory did not submitted any documents to DIFE. On 09/02/2021:No floor load plan were available on site.Factory management submitted floor load plan to DIFE for vetting. 12/09/2021 Visit observation: The factory management have re–submitted their design & drawings on 11th July 2019 and task force meeting was held on 6th August 2019. After that the factory management were told to re–submit some corrections & reviews. But the factory management did not re–submitted any documents to DIFE RCC yet. Now the factory management are instructed to submit those reviewed design & drawings to DIFE RCC within 12/10/2021.

.১. কাৰ্যক্ৰম	
কাৰ্যক্ৰম	At present there is no observed distress in the building and such usage of the factory operation may continue at the present level of loading. However due to improper framimg Detail Engineering Assessment (DEA) has to be commenced.
সুপারিশের তখ্যসূত্র	
কার্যানার কার্যক্রম	We will take action on it by contact with a DEA firm to complete the work
অগ্রাধিকার	প্রযোগ্য নয়
চুড়ান্ড সময়সীমা	© 0 − 2 2 − 5 0 2 9
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
মন্তব্য	Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not started DEA 15/11/20 Visit observation:They have re-submitted their design drawings on 11th july,2019 and task force meeting was held on 6th august,2019.after that the factory did not submitted any documents to DIFE. On 09/02/2021:According to the task force meeting decision factory management re-submitted their design & drawings to DIFE on 11/07/2019. 12/09/2021 Visit observation: The factory management have re-submitted their design & drawings on 11th July 2019 and task force meeting was held on 6th August 2019. After that the factory management were told to re-submit some corrections & reviews. But the factory management did not re-submitted any documents to DIFE RCC yet. Now the factory management are instructed to submit those reviewed design & drawings to DIFE RCC within 12/10/2021.

৩. পর্ববেষ্ণণ

পরিদর্শন পর্যবেষ্ষ্যণ As-built Drawings	
ক্যাপ আইটেম	
[कारावाच	

As built Architechtural and structural drawings of the different structural elements,

৩.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	foundation detais to be prepared for the building. As part of this process building engineer will be required to make a number of checks on the as-built construction.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্বক্রম	we will take action on it by contact with a DEA IIIII to complete the work
<u>অগ্রা</u> ধিকার	প্রযোগ্য নর
চুডান্ড সময়সীমা	©∘-77-5∘7d
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not started as built drawing Dated on 06.07.2020: This factory owner have made an agreement with consulting firm name is Benchmark and they have submitted this drawing to DIFE on 3rd October'18 and waiting for approval. They have submitted their DEA on 04.04.19 15/11/20 Visit observation: This factory owner have made an agreement with consulting firm name is Benchmark and they have submitted their as built structural, architectural drawing to DIFE on 3rd October'18 and waiting for approval. On 09/02/2021:According to the task force meeting decision factory management re–submitted their design & drawings to DIFE on 11/07/2019. 12/09/2021 Visit observation: The factory management have re–submitted their design & drawings on 11th July 2019 and task force meeting was held on 6th August 2019. After that the factory management were told to re–submit some corrections & reviews. But the factory management did not re–submitted any documents to DIFE RCC yet. Now the factory management are instructed to submit those reviewed design & drawings to DIFE RCC within 12/10/2021.

৪. পর্ববেষ্ষণ

পরিদর্শন পর্শবেষ্ণ্ডণ	
ক্যাপ আইটেম	
ক্যাটাগরি	

৪.১. কাৰ্যক্ৰম Coring with 4 nos. 4 in. cores (3 in. when taken from column) for the building and কাৰ্যক্ৰম scanning of rebars in the GF. সুপারিশের ভ৾খ্যসূত্র কারখানার We will take action on it by contact with a DEA firm to complete the work কাৰ্যক্ৰম **অগ্রাধিকার** অবিলম্বে চুডান্ড 05-05-5590 সময়সীমা সংশোধিত 02-02-2290 সমশ্রসীমা অগ্রগতির চলমান অবস্থা

2022-06-25 00:00:00

মন্তব্য

ধ. পর্ববেষ্কণ

প্যবেশ্কণ ক্যাপ্	orizontal and Vertical Extension
আইটেম ক্যাটাগরি	م م
কাৰ্যক্ৰম	No horizontal or vertical extension of the building shall be made without detail engineering assessment.
সুপারিশের তখ্যসূত্র কারখানার	
কার্যক্রম অগ্রাধিকার	we will take action on it by contact with a DEA IIIm to complete the work
চুড়ান্ড সময়সীমা সংশোধিত	07-07-7940
সমরসীমা অগ্রগতির অবস্থা	সংশোধিত
	Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not started DEA Dated on 06.07.2020: No Horizontal and Vertical Extension have been taken place until visit day since the day of assessment. 15/11/20 Visit observation: Horizontal

and Vertical Extension has not been found on visit date. On 09/02/2021:There was no horizontal or vertical extension found on the inspection date. 12/09/2021 Visit observation: There was no horizontal or vertical extension found on the

মন্তব্য

inspection date.

পরিদর্শন পর্ববেষ্কণ	Informal Construction
ক্যাপ আইটেম ক্যাটাগরি	

৬.১. কাৰ্শজ্জম The informal construction of steel structure on the

কাৰ্যক্ৰম	The informal construction of steel structure on the RCC building should be removed.
সুপারিশের তখ্যসূত্র	
কার্য্থানার কার্যক্রম	We will take action on it by contact with a DEA firm to complete the work
<u>অগ্রা</u> খিকার	অবিলয়ে
চূড়ান্ত সমশ্বসীমা	07-07-7940
সংশোধিত সমশ্বসীমা	07-07-790
অগ্রগতির অবস্থা	শুৰু হ্ৰ্যনি
	Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not removed the informal shed Dated on 06.07.2020: The drawing of informal construction of steel

মন্তব্য

Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not removed the informal shed Dated on 06.07.2020: The drawing of informal construction of steel structure on the RCC building roof is submitted on 3rd October'18 and waiting for approval they have submitted their DEA on 04.04.19 15/11/20 Visit observation: The drawing of informal construction of steel structure on the RCC building roof is submitted on 3rd October'18 and waiting for approval. On 09/02/2021:Factory management not removed the informal shed on roof. 12/09/2021 Visit observation: Factory management not removed the informal shed on roof.

৭. পর্ববেষ্ণণ

পরিদর্শন পর্শবেষ্কণ	Future Structural Modification/Extension
ক্যাপ আইন্টেম	
ক্যাটাগরি	

৭.১. কাৰ্যক্ৰম

.७. मा भूग		
কাৰ্যক্ৰম	The usage of the building may continue at the present level of loading provided that the loading recommendation as mentioned earlier are followed. For any kind of future structural modification, vertical extension or change in usage pattern, necessary suggestion from the relevent design engineer must be sought/DEA	
সুপারিশের তখ্যসূত্র		
কার্থানার কার্বক্রম	We will take action on it by contact with a DEA firm to complete the work	
অগ্রাধিকার	অবিলয়ে	
চুডান্ড সমশ্রসীমা	07-07-7940	
সংশোধিত সময়সীমা	07-07-7940	
অগ্রগতির অবস্থা	সংশোধিত	
মন্তব্য	Previous Timeline 14/8/16 Final Timeline 30/11/17 Factory have not started the DEA Dated on 06.07.2020: No Modification or Horizontal and Vertical Extension have been taken place until visit day since the day of assessment. 15/11/20 Visit observation: Modification or Horizontal and Vertical Extension has not been found on visit date. On 09/02/2021:There was no Modification or horizontal or vertical extension found on the inspection date. 12/09/2021 Visit observation: There was no Modification or horizontal or vertical extension found on the inspection date. DEA should be required for any further modification.	