



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার,
বৈষম্যহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	সেনটেন্স ক্যাশনস লিঃ
ঠিকানা	76, Ibrahimpur, Cantonment, Dhaka
কারখানার কোড	DHK125
কালার কোড	

মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: -
--	-----------------------

১. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Undocumented PEB shed has been found at roof.
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Building engineer to assess light weight roof structure and confirm its ability to withstand all wind loading pressure suctions and uplift forces.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	[Whom is going to carry out the recommendation?] [How will the recommendation be carried out?]
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	03.09.20 visit observation : PEB shed has been found at the roof top. No stability check report has been found during inspection. 15.12.20 visit observation : Undocument PEB shed has been found at the roof top. No stability check report has been found during inspection. 31.08.2021 visit observation: Undocument PEB shed has been found at the roof top. No stability check report has been found during inspection.

২. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Approval drawing, Structural design drawing, soil test report and floor load plan have not been found.
কাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	Building Engineer need to survey of this factory. Prepare as built structural drawing, soil test report, and floor load plan, prepare/update calculations showing the structural adequacy of the floor system taking into account the factory design imposed loading and the as built structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	03.09.20 visit observation :Approval drawing, Structural design drawing,soil test reportand floor load plan have not been found in the factory but they submitted As built Structural drawing, As built Architectural drawing and load plan to DIFE.The firm suggested by RCC Engineers to submit the Vetted load plan,Core test report and soil report to DIFE as soon as possible. 15.12.20 visit observation : Approval drawing, Structural design drawing,soil test reportand floor load plan have not been found in the factory but they submitted As built Structural drawing, As built Architectural drawing and load plan to DIFE.The firm suggested by RCC Engineers to submit the Vetted load plan,Core test report and soil report to DIFE as soon as possible. 31.08.2021 visit observation: Approval drawing, Structural design drawing,soil test reportand floor load plan have not been found in the factory but they submitted As built Structural drawing, As built Architectural drawing and load plan to DIFE.The firm suggested by RCC Engineers to submit the Vetted load plan,Core test report and soil report to DIFE as soon as possible.