

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"শ্রমজীবী মানুষের অধিকার, বৈৰম্যাহীন বাংলাদেশের অঙ্গীকার"

ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	এম পি এল ওবার লিমিটেড
ঠিকানা	Kendua, Kanchan, Rupganj, Narayanganj
কারখানার কোড	NRY179
কালার কোড	

মূল্যারনের ধরণ: কাঠামোগত মূল্যারন	পর্যবেষ্কণের তারিখ: 🕒
১. পর্যবেষ্ষণ	

পরিদর্শন পর্শবেষ্ডণ	Lack of horizontal bracings have been observed in roofing frame.
ক্যাপ	
<u>আইটেম</u>	
ক্যাটাগরি	

ווי זיטול וויין		
১. কাৰ্যক্ৰম		
কাৰ্যক্ৰম -	Building engineer to verify the integrity of existing roofing system on entire structure and install horizontal bracings if required.	
সুপারিশের তথ্যসূত্র		
কাৰ্যক্ৰম	[Whom is going to carry out the recommendation?] [How will the recommendation be carried out?]	
<u> অগ্রাধিকার</u>	৬ মাস	
চুডান্ড সময়সীমা	07-07-7940	
সংশোধিত সময়সীমা	07-07-7940	
অগ্রগতির অবস্থা	শুৰু হুখ্যনি	
মন্ত ব্য	CVV1: 22–Dec-2019 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. CVV2: 24–Mar-2020 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismathed with as-built condition. As-buit drawinngs have beend done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV3: 19–Oct-2020 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismathed with as-built condition. As-buit drawings have beend done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV4 08–04–2021 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have beend done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV5 05–Sep-2021 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismathed with as-built condition. As-buit drawings have been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismathed with as-built condition. As-buit drawinngs have beend done by Advance Engineering which is not DIFE enlisted structural consultancy firm.	