



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;  
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	এম পি এল ওয়ার লিমিটেড
ঠিকানা	Kendua, Kanchan, Rupganj, Narayanganj
কারখানার কোড	NR179
কালার কোড	
মূল্যায়নের ধরণ: <a href="#">কাঠামোগত মূল্যায়ন</a>	পর্যবেক্ষণের তারিখ: -
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	Lack of horizontal bracings have been observed in roofing frame.
কাপ আইটেম ক্যাটাগরি	

### ১.১. কার্যক্রম

কার্যক্রম	Building engineer to verify the integrity of existing roofing system on entire structure and install horizontal bracings if required.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	[Whom is going to carry out the recommendation?] [How will the recommendation be carried out?]
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	CVV1: 22-Dec-2019 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. CVV2: 24-Mar-2020 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV3: 19-Oct-2020 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV4: 08-04-2021 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV5: 05-Sep-2021 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm.