



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

সুস্থ শ্রমিক, কর্মঠ হাত আসবে এবার
নব প্রভাত

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	সারদা ক্যাশন লিঃ
ঠিকানা	South Sasthapur (Opposite Of Jail Khana), Fatullah, Narayanganj
কারখানার কোড	NRY246
কালার কোড	
মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: ০৯-০৪-২০২৩
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	During document review as built structural drawing, architectural drawing, machine layout plan with dimension, material test reports and floor loading plan have not been found.
কাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Engage a qualified structural engineer to prepare as built structural drawing, as built architectural drawing and floor loading plan. Calculations showing the structural adequacy of the floor system taking into account the factory design imposed loading and the as built structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We will prepare as built structural drawing, as built architectural drawing and floor loading plan soon and will update Calculations showing the structural adequacy of the floor system taking into account the factory design imposed loading and the as built structure.
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	০১-০৩-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	25-Oct-2020 (CV1): Core cutting have been observed . No design, drawings, DEA reports, material test reports and floor load plan are available on site. 26-Aug-2021 (CV2): During inspection evidence of core cutting has been found. But no test report has been found . As built architectural drawing, structural drawing, load plan has not been found on site. 30/08/2022: The DEA report should be prepared and resubmitted to DIFE as soon as possible. 09-04-2023: Factory is currently not interested to do the DEA work. Their production work is partially stopped. Verbally factory have confirmed that they are not interested to do the DEA work.

সংযুক্তিসমূহ (৪)

