



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;  
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	সাকওয়ান আউটওয়ার লিমিটেড
ঠিকানা	Zirabo, DEPZ Road, Ashulia, Savar, Dhaka
কারখানার কোড	DHK510
কালার কোড	
মূল্যায়নের ধরণ: <a href="#">কাঠামোগত মূল্যায়ন</a>	পর্যবেক্ষণের তারিখ: ২৪-০৮-২০২২
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	Absence of approval drawings
কাপ আইটেম ক্যাটাগরি	

### ১.১. কার্যক্রম

কার্যক্রম	As-built architectural and structural drawings to be prepared for both sheds and submitted for approval by appropriate authority. As part of this process the building engineer will be required to make a number of checks on the structural design.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have not taken action but it will be implemented within final timeline.
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	১২-১১-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	Previous timeline: 21-09-2016 Final Timeline: 12/11/2017 Factory has not taken action but they have agreed to implement within final timeline. On 22/01/2020: Factory management contact DIFE's enlisted firm to complete this issue. Engaged consulting firm submit required drawing to DIFE for approval. On 14/09/2020: As built structural drawing, as built architectural drawing and Retrofit structural drawing submitted to DIFE on 28/07/2018 which is not approved yet. Drawing Design was not found in site. 08.12.20 Visit observation: As built structural drawing, as built architectural drawing and Retrofit structural drawing submitted to DIFE on 28/07/2018 which is not approved yet. They are waiting for approval and they want to do remedial work. Drawing Design was not found in site. 10/08/2021 Visit observation: All structural design & drawings were re-submitted to DIFE RCC on 20/02/2020 after 77th Structural taskforce meeting held on 03/12/2018. After this re-submission no structural taskforce meeting held regarding this factory. Now the factory management is waiting for taskforce decision. 24/08/2022: As-built architectural and structural drawings should be prepared and resubmitted to DIFE for approval as soon as possible.

### সংযুক্তিসমূহ (২)



### ২. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Lack of lateral stability system
কাপ আইটেম ক্যাটাগরি	

### ২.১. কার্যক্রম

কার্যক্রম	The frame needs to be checked by building engineer. The lateral system is required to ensure the stability of structure and carry out any remedial actions as directed by the Building Engineer for lateral stability system.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have not taken action but it will be implemented within final timeline.
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	১২-১১-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	Previous timeline: 12-02-2017 Final Timeline: 12/11/2017 Factory has not taken action but they have agreed to implement within final timeline. On 22/01/2020: Factory management contact DIFE's enlisted firm to complete this issue. Engaged consulting firm submit required drawing to DIFE for approval. On 14/09/2020: Status same as last visit. 08.12.20 Visit observation: As built structural drawing, as built architectural drawings submitted to DIFE on 28/07/2018 which is not approved yet. The factory have no building engineer to check the lateral stability of the structure. 10/08/2021 Visit observation: All structural design & drawings were re-submitted to DIFE RCC on 20/02/2020 after 77th Structural taskforce meeting held on 03/12/2018. After this re-submission no structural taskforce meeting held regarding this factory. Now the factory management is waiting for taskforce decision. 22/08/2022: DEA report should be prepared and resubmitted to DIFE as soon as possible.

### সংযুক্তিসমূহ (২)

