



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;  
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	জাগরণ টেক্সটাইল মিলস লিঃ
ঠিকানা	Jalkuri, Siddirgong, Narayanganj Bangladesh
কারখানার কোড	NRY119
কালার কোড	

মূল্যায়নের ধরণ: [কাঠামোগত মূল্যায়ন](#) পর্যবেক্ষণের তারিখ: -

১. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Building Approval.
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	As-built architectural and structural engineering drawing to be prepared and submitted for approval by appropriate authority. As part of this process building engineer will be required to make a number of checks on the as-built construction.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অগ্রাধিকার	৬ সপ্তাহ
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	CVV1: 22-Jan-2019 Architectural, structural drawing has been found ( Photocopy ) but not submitted to DIFE for approval. Soil test report ( Photocopy ) has been found for the structure. Approval drawing ( Photocopy ) from DIFE has been found. Initial assesment report ( Photocopy ) has been found. Mismatch has been observed between architectural and approval drawing. Mismatch has been found in structural drawing. Column size of front side stair and west side small portion of column C-5 ( 1/D ) and C-4 ( E-I to 8-10 ). Mismatch has been found in beam depth of B-1 and B-4 at 2nd floor. CVV2: 07-Oct-2019 No as built architectural drawing has been modified by correcting mismatch. No as built document and design report has been prepared and submitted to DIFE for approval. Factory has the same drawing as found in CVV-1. No as built structural drawing has been modified by correcting mismatch with the structural drawing. No as built document and design report has been prepared and submitted to DIFE for approval. Factory has the same drawing as found in CVV-1. CVV3: 02-Sept-2021 As-built drawing was not available on site during inspection.

